INSPECTION REPORT:

MODULAR SITE INSPECTION

IN	SPECT	ION D	ATE: INSPECTOR:				
CU	STOM	ER NA	ME:				
PR	PROPERTY ADDRESS:						
1)	Yes	No	Do you have a copy of the foundation design				
2)	Yes	No	What is the Soil bearing pressure - Penetrometer reading: ton / s.f. Is this an Expansive soil site? Soil Type: Clay Sand Sandy-Clay Rocky Other:				
3)	Yes	No	Are the Footings supported on undisturbed natural soils or engineered fill				
4)	Yes	No	Is the under-floor grade cleaned of all debris, vegetation, and organic material				
5)	Yes	No	Are the foundation walls, piers and other permanent supports extend below the frost line				
6)	Yes	No	Are the exterior footings are at least 12" below undisturbed ground				
7)	Yes	No	Does the footprint match the foundation design?				
			Foundation design type: Stem Wall Piers Runners Long Runners Slab Elevated				
8)	Yes	No	Is the Minimum footing thickness () as required on plans (not less than 6")				
9)	Yes	No	Is the minimum footing width () not less than foundation design				
10)	Yes	No	Is the top surface of footings level; slope of bottom surface of footings does not exceed 10% slope				
11)	Yes	No	Is the concrete coverage of reinforcement as required on foundation plan, but not less than 3"				
12)	Yes	No	Poured walls below grade? Are foundation walls damp proofed: foundation walls water proofed				
13)	Yes	No	Is the foundation ground wire installed (see TB 9-01)				
			BACK				

LEFT **DRAINAGE** RIGHT

FRONT

COMMENTS:

INSPECTION REPORT:

MODULAR SET INSPECTION

INSPEC	CTION I	DATE: INSPECTOR:
CUSTO	MER N	AME:
PROPE	RTY Al	DDRESS:
14) Yes	No	_ Data Sheet and Texas State Decals / Labels located (Get pictures of each) Record data:
		ne:IHM# Serial Number:
		IRC 2006 IRC 2003 Occupancy Group: Construction Type:
		ers:
15) Yes_	No	Are hollow masonry pier blocks less that 4 blocks high at the frame (4 blocks high single stack max)
16) Yes_	No	Do hollow masonry pier blocks have a 4" cap block (or masonry filled)?
17) Yes_	No	Is the footing projection 2" minimum (no blocks overhanging footers)?
18) Yes_	No	_ All pier blocks onto minimum 12" concrete footing (or meets drawing requirements) and NO blocks on grade
19) Yes_	No	Perimeter wall blocks spaced at 8' OC max (or meets drawing requirements)
20) Yes_	No	Marriage wall blocks spaced at 8' OC max (or meets drawing requirements)
21) Yes_	No	Frame blocks spaced at 8' OC max (or meets drawing requirements)
22) Yes_	No	Blocking is shimmed properly
23) Yes_	No	Are the tie-down anchor bolts into concrete?
24) Yes_	No	Are foundation anchor straps oriented / spaced per the foundation drawing? Angle of Straps Number of straps: Per side Per end
25) Yes	No	Are the foundation anchor straps are corrosion resistant
		Off-frame: Describe fastening type and schedule for sill plat to rim joists
27) Yes _	No	Is skirting installed & protected from decay or corrosion? Note: Vented vinyl panel not allowed by TDLR Skirting Type Clearance from the soil, inches:
28) Yes_	No	Is there debris in the crawl space? Is the towing hitch removed from the crawl space
29) Yes_	No	Is there a crawl space access door (minimum 16" x 24")? Location:
30) Yes_	No	Is the skirting vented? Vent number Vent size
		Material / screen type
31) Yes_	No	Is there one crawl space ventilation opening within 3 feet of each corner of building?
32) Yes_	No	Is there a vapor barrier (6 mil plastic) covering the crawl space ground floor?
33) Yes_	No	Minimum 6" in 10' slope for drainage or drains provided?
		Front: Back: Right: Left:
34) Yes_	No	Is finished grade of under-floor space adequate?
35) Yes_	No	Are the connections between units in accordance with manufacturer's approved details?
Attic spac	e Ridge B	eam: Gap between beams (inches) Lag bolt spacing (inches OC)
Attic spac	e Ceiling:	Gap at marriage wall (inches) Lag bolt spacing (inches OC)
Crawl spa	ce: Gap	at marriage wall (inches) Lag bolt spacing (inches OC)
36) Yes_	No	Hinge roof – King post tie down straps are installed at marriage wall on bottom of each post?
37) Yes_	No	_ Hinge roof – Ridge beam ties: Decking straps each truss Shims / lags at 18" Collar ties None
38) Yes_	No	_ Is the marriage gap (and other seams / penetrations) sealed for air leakage? Can you see the seal?
Describe:		

INSPECTION REPORT: MODULAR FINAL INSPECTION

INSPEC	TION D	ATE: INSPECTOR:
CUSTO	MER NA	AME:
PROPE	RTY AD	DRESS:
39) Yes_	No	Exterior siding / skirting appears to be adequately installed? Describe:
40) Yes_	No	Roofing appears to be adequately installed? Describe:
41) Yes_	No	Is there a flue pipe through the roof? Describe:
42) Yes _	No	Interior wall coverings to be adequately installed? Describe:
43) Yes_	No	Are stairs / steps / handrails installed? (See IRC R311 – Landing /size, Tread depth / height; Handrail
		height; Spindles present / spacing)
44) Yes_	No	N/A Are there gutters, downspouts and extensions? Describe:
45) Yes_	No	Minimum 6" in 10' slope for drainage or drains provided (No trenching at walls)
Front:		Right: Left: Back:
		BACK
		LEFT DRAINAGE DIAGRAM RIGHT
		FRONT
46) Yes_	No	Is skirting installed & protected from decay or corrosion? Note: Vented vinyl panel not allowed by TDLR Skirting Type Clearance from the soil, inches:
		Is there debris in the crawl space? Is the towing hitch removed from the crawl space
		Is there a crawl space access door (minimum 16" x 24")? Location:
49) Yes _	No	Is the skirting vented? Vent number Vent size
		Material / screen type
		Is there one crawl space ventilation opening within 3 feet of each corner of building?
		Is there a vapor barrier (6 mil plastic) covering the crawl space ground floor?
		Are there any attached structures, porches, porch coverings, garages, etc? Are they self supporting?
		ion:
		Is the dryer vent extended to the perimeter of the crawl space?
ENERGY:		And the initial angular and proportions and all the proportions well and in LIVAC along to
		Are the joints, seams, and penetrations sealed at the marriage wall and in HVAC closet?
MECHAN		Does mechanical equip., water heater and duct insulation appear to be labeled and adequately installed?
		Is there access for and clearance to appliances and heating and cooling equipment?
		Are the operating and installation instructions attached to the appliance?
		Equipment installed outdoors listed and labeled for outdoor installation?
		Are above-ground factory duct systems / materials installed, supported and not in contact with the ground?
PLUMBIN		, and above ground ractory duct systems / materials installed, supported and not in contact with the ground:
		Does plumbing appear to meet manufacturer's requirements or unique engineered design?
		Are pipes protected from physical damage, breakage and corrosion?
,	· • •	

62) Yes	_ No	Are there pipes through footings or foundation walls?
		Are pipes insulated / protected from freezing?
64) Yes	_No	Is there evident trenching and backfilling?
		Is the piping supported? Type of support and distances OC:
,		Is the piping of the water heater T&P relief valve extended to the perimeter of the crawl space?
		Are there service valves?
		Is the water service installation completed?
		Is the DWV piping material the same throughout & connected properly?
,		(Note: Piping types can change one time under a modular home per Kelly Kelly @TDLR).
70) Yes	No	Does the horizontal drainage piping slope appear to be adequate?
GAS:		
	No	Does the gas piping and equipment appear to meet manufacturer's requirements or unique engineered
,		design? (including materials, support, not in contact with ground, etc)
72) Yes	No	Are the gas appliances listed and labeled?
		Gas piping materials
		Is there a gas shutoff valve?
		Is the gas piping supported? Type of support and distances OC
ELECTRICA		to the gas piping supported. Type of support and distances of
		Does the electrical service appear to meet manufacturer's requirements or unique engineered design?
,		Service (get pictures of clearance, grounding electrodes, panel boards / circuits)
		Is the underground wiring into conduit?
		Is there a disconnecting means / outlet for servicing of HVAC equipment?
		Is there metal box grounding?
		Is the foundation ground wire installed (see TB 9-01)
		NSPECTION - WINDSTORM
		Stem wall and footer dimensions
		Does the home set flush on the stem wall
		Is the stem wall connected to the sill plate? How:
01) 100	_110	Does it meet the drawing?
		Fastener type:
		Fastener Spacing:
85) Ves	No	Is the sill plate connected to the rim joists?
00) 100	_110	,
		Does it meet the drawing?
		Fastener type:
86) Voc	No	Fastener Spacing:
00) 165	_ 110	
		Does it meet the drawing?
97) Voc	No	Fastener type:
o/) res	_ INO	
00) Vaa	No	Where and how is the marriage wall shimmed
		Is the crawl space vented? Configuration:
		Is there a vapor barrier in place?
		Are the porch crawl spaces drained? How:
ອາ) Yes	_ INO	Is the attic framing braced? How (describe vertical and ridge strapping):