COM*check* Software Version 3.9.4

Mechanical Compliance Certificate

2012 IECC

Section 1: Project Information

Project Type: Addition

Project Title : DCG Vehicle Maintenance Facility Expansion

Construction Site: 3030 North Industrial Way Castle Rock , CO 80109 Owner/Agent: Vicky Starkey Douglas County Fleet Maintenance Facility 3026 North Industrial Way Castle Rock, CO 80109 303-663-7707 Designer/Contractor: Anthony Letts Envision Mechanical Engineers 9777 Pyramid Court Englewood, CO 80112 303-688-0223 ail@envisionengrs.com

Section 2: General Information

Building Location (for weather data):	Castle Rock, Colorado
Climate Zone:	5b

Section 3: Mechanical Systems List

Quantity System Type & Description

 MUA-1 (Single Zone) : Heating: 1 each - Central Furnace, Gas, Capacity = 782 kBtu/h Proposed Efficiency = 80.00% Et, Required Efficiency = 80.00% Et Cooling: 1 each - Other, Capacity = 265 kBtu/h, Evaporatively Cooled Condenser, Air Economizer No minimum efficiency requirement applies Fan System: FAN SYSTEM 1 | Shop Area -- Compliance (Motor nameplate HP method) : Passes

Fans: MUA1 Supply, Constant Volume, 9800 CFM, 7.5 motor nameplate hp

- 1 AC-1: Office Unit (Single Zone) : Cooling: 1 each - Split System, Capacity = 30 kBtu/h, Air-Cooled Condenser, No Economizer , Economizer exception: None Proposed Efficiency = 16.60 SEER, Required Efficiency = 13.00 SEER Fan System: None
- 1 AC-2: IT Room (Single Zone) : Cooling: 1 each - Split System, Capacity = 5 kBtu/h, Air-Cooled Condenser, No Economizer , Economizer exception: None Proposed Efficiency = 14.00 SEER, Required Efficiency = 13.00 SEER Fan System: None
- 1 EWH-1: Electric Water Heater: Electric Storage Water Heater, Capacity: 80 gallons w/ Circulation Pump Proposed Efficiency: 98.00 EF, Required Efficiency: 0.82 EF

Section 5: Compliance Statement

Compliance Statement: The proposed mechanical design represented in this document is consistent with the building plans, specifications and other calculations submitted with this permit application. The proposed mechanical systems have been designed to meet the 2012 IECC requirements in COM*check* Version 3.9.4 and to comply with the mandatory requirements in the Requirements Checklist.

Project Title: DCG Vehicle Maintenance Facility Expansion

Data filename: S:\2014\Jobs\014-013 DCG-Vehicle Maintenance Facility Expansion\Calcs\HVAC\COMcheck\DCG Mechanical COMchedk.cck Page 1 of 2

Section 6: Post Construction Compliance Statement

- HVAC record drawings of the actual installation and performance data for each equipment provided to the owner within 90 days after system acceptance.
- HVAC O&M documents for all mechanical equipment and system provided to the owner within 90 days after system acceptance.
- Written HVAC balancing report provided to the owner.

The above post construction requirements have been completed.

Principal Mechanical Designer-Name

Signature

Date



Requirements: 0.0% were addressed directly in the COMcheck software

Text in the "Comments/Assumptions" column is provided by the user in the COMcheck Requirements screen. For each requirement, the user certifies that a code requirement will be met and how that is documented, or that an exception is being claimed. Where compliance is itemized in a separate table, a reference to that table is provided.

1 High Impact (Tier 1) 2 Medium Impact (Tier 2)

2012 IECC	Plan Review	Complies?	Comments/Assumptions
C103.2 [PR2] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the mechanical systems and equipment and document where exceptions to the standard are claimed. Load calculations per acceptable engineering standards and handbooks.	□Complies □Does Not □Not Observable □Not Applicable	
C103.2 [PR3] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the service water heating systems and equipment and document where exceptions to the standard are claimed. Hot water system sized per manufacturer's sizing guide.	□Complies □Does Not □Not Observable □Not Applicable	
C406 [PR9] ¹	Plans, specifications, and/or calculations provide all information with which compliance can be determined for the additional energy efficiency package options.	□Complies □Does Not □Not Observable □Not Applicable	

1 High Impact (Tier 1) 2 Medium Impact (Tier 2)

2012 IECC	Footing / Foundation Inspection	Complies?	Comments/Assumptions
C403.2.4. 5 [FO9] ³	Freeze protection and snow/ice melting system sensors for future connection to controls.	□Complies □Does Not □Not Observable □Not Applicable	

1 High Impact (Tier 1) 2 Medium Impact (Tier 2)

2012 IECC	Plumbing Rough-In Inspection	Complies?	Comments/Assumptions
	Temperature controls installed on service water heating systems (110 °F for dwelling units and lavatories in public restrooms and 90 °F for other occupancies.)	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.
C404.4 [PL3] ¹	Automatic time switches installed to automatically switch off the recirculating hot-water system or heat trace.	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.

1 High Impact (Tier 1) 2 Medium Impact (Tier 2)

Section # & Req.ID	Mechanical Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
	HVAC equipment efficiency verified.	Efficiency:	Efficiency:	Complies Does Not	See the Mechanical Systems list for values.
				□Not Observable □Not Applicable	
1	Demand control ventilation provided for spaces >500 ft2 and			□Complies □Does Not	
[ME59] ¹	>25 people/1000 ft2 occupant density and served by systems with air side economizer, auto modulating outside air damper control, or design airflow >3,000 cfm.			□Not Observable □Not Applicable	
C403.2.7 [ME60] ²	HVAC ducts and plenums insulated. Where ducts or	R	R	□Complies □Does Not	
	plenums are installed in or under a slab, verification may need to occur during Foundation Inspection.			□Not Observable □Not Applicable	
C403.2.8 [ME61] ²	HVAC piping insulation thickness. Where piping is installed in or	in.	in.	□Complies □Does Not	See the Mechanical Systems list for values for AC-1: Office Unit.
	under a slab, verification may need to occur during Foundation Inspection.			□Not Observable □Not Applicable	
C403.2.8 [ME61] ²	HVAC piping insulation thickness. Where piping is installed in or	in.	in.	□Complies □Does Not	See the Mechanical Systems list for values for AC-2: IT Room.
	under a slab, verification may need to occur during Foundation Inspection.			□Not Observable □Not Applicable	
C403.2.8 [ME41] ³	Thermally ineffective panel surfaces of sensible heating			□Complies □Does Not	
	panels have insulation $>=$ R-3.5.			□Not Observable □Not Applicable	
a	Total cooling capacity without economizers must be less than			□Complies □Does Not	
[null] ⁰	%varMaxKBtuPerH%.			□Not Observable □Not Applicable	
C403.2.7 [ME10] ²	Ducts and plenums sealed based on static pressure and location.			□Complies □Does Not	
				□Not Observable □Not Applicable	
C403.2.7. 1.3	Ductwork operating >3 in. water column requires air leakage			Complies	See the Mechanical Systems list for values for MUA-1.
[ME11] ³	testing.			□Not Observable □Not Applicable	
C403.2.7. 1.3	Ductwork operating >3 in. water column requires air leakage			□Complies □Does Not	See the Mechanical Systems list for values for AC-1: Office Unit.
[ME11] ³	testing.			Not Observable	
C403.2.7. 1.3 [ME11] ³	Ductwork operating >3 in. water column requires air leakage testing.			Complies	See the Mechanical Systems list for values for AC-2: IT Room.
				□Not Observable □Not Applicable	

1	High Impact (Tier 1)	2	Mediu

lium Impact (Tier 2)

Section # & Req.ID	Mechanical Rough-In Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
	Air economizers provided where required, meet the requirements for design capacity, control signal, ventilation controls, high- limit shut-off, integrated economizer control, and provide a means to relieve excess outside air during operation.			□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for MUA-1.
C408.2.2. 1 [ME53] ³	Air outlets and zone terminal devices have means for air balancing.			□Complies □Does Not □Not Observable □Not Applicable	
C403.4.2 [ME66] ²	VAV fan motors >=7.5 hp to be driven by variable speed drive, have a vane-axial fan with variable pitch blades, or have controls to limit fan motor demand.	 □ VSD □ Vane axial fan □ Other 	☐ VSD ☐ Vane axial fan ☐ Other	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for MUA-1.
C403.4.2 [ME66] ²	VAV fan motors >=7.5 hp to be driven by variable speed drive, have a vane-axial fan with variable pitch blades, or have controls to limit fan motor demand.	 □ VSD □ Vane axial fan □ Other 	☐ VSD ☐ Vane axial fan ☐ Other	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-1: Office Unit.
C403.4.2 [ME66] ²	VAV fan motors >=7.5 hp to be driven by variable speed drive, have a vane-axial fan with variable pitch blades, or have controls to limit fan motor demand.	☐ VSD ☐ Vane axial fan ☐ Other	☐ VSD ☐ Vane axial fan ☐ Other	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-2: IT Room.
C403.4.2 [ME66] ²	VAV fan motors >=7.5 hp to be driven by variable speed drive, have a vane-axial fan with variable pitch blades, or have controls to limit fan motor demand.	☐ VSD ☐ Vane axial fan ☐ Other	☐ VSD ☐ Vane axial fan ☐ Other	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.
C403.2.6 [ME57] ¹	Exhaust air energy recovery on systems meeting Table C403.2.6			□Complies □Does Not □Not Observable □Not Applicable	
C403.2.11 [ME71] ²	Unenclosed spaces that are heated use only radiant heat.			□Complies □Does Not □Not Observable □Not Applicable	
C403.4.7 [ME35] ¹	Hot gas bypass limited to: <=240 kBtu/h - 50% >240 kBtu/h - 25%			□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-1: Office Unit.
C403.4.7 [ME35] ¹	Hot gas bypass limited to: <=240 kBtu/h - 50% >240 kBtu/h - 25%			□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-2: IT Room.

1 High Impact (Tier 1) 2

2 Medium Impact (Tier 2)

2012 IECC	Final Inspection	Complies?	Comments/Assumptions
C403.2.4. 2 [FI47] ³	Heating and cooling to each zone is controlled by a thermostat control. Minimum one humidity control device per installed humidification/dehumidification system.	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for MUA-1.
C403.2.4. 2 [FI47] ³	Heating and cooling to each zone is controlled by a thermostat control. Minimum one humidity control device per installed humidification/dehumidification system.	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-1: Office Unit.
C403.2.4. 2 [FI47] ³	Heating and cooling to each zone is controlled by a thermostat control. Minimum one humidity control device per installed humidification/dehumidification system.	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for AC-2: IT Room.
C403.2.4. 2 [FI38] ³	Thermostatic controls have a 5 °F deadband.	□Complies □Does Not □Not Observable □Not Applicable	
C403.2.4. 2 [FI20] ³	Temperature controls have setpoint overlap restrictions.	□Complies □Does Not □Not Observable □Not Applicable	
C403.2.4. 3 [FI39] ³	Each zone equipped with setback controls using automatic time clock or programmable control system.	□Complies □Does Not □Not Observable □Not Applicable	
C403.2.4. 3 [FI40] ³	Automatic Controls: Setback to 55°F (heat) and 85°F (cool); 7-day clock, 2- hour occupant override, 10-hour backup	□Complies □Does Not □Not Observable □Not Applicable	
C403.2.4. 3.3 [FI41] ³	Systems include optimum start controls.	□Complies □Does Not □Not Observable □Not Applicable	See the Mechanical Systems list for values for MUA-1.
C408.2.5. 1 [FI7] ³	Furnished HVAC as-built drawings submitted within 90 days of system acceptance.	Complies Does Not Not Observable Not Applicable	
C303.3,C4 08.2.5.2 [FI8] ³	Furnished O&M manuals for HVAC systems within 90 days of system acceptance.	Complies Does Not Not Observable	
C408.2.5. 3 [FI43] ¹	An air and/or hydronic system balancing report is provided for HVAC systems.	□Complies □Does Not □Not Observable □Not Applicable	
C408.2.3. 2 [FI10] ¹	HVAC control systems have been tested to ensure proper operation, calibration and adjustment of controls.	□Complies □Does Not □Not Observable □Not Applicable	

	1 High Impact (Tier 1) 2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)
Project	DCG Vehicle Maintenance Facility Expansion	Report date: 10/16/1
Data	S:\2014\Jobs\014-013 DCG-Vehicle Maintenance Facility Expansion\Calcs\HVAC\COMcheck\DCG Mechanical COMched	Page 7 of 8 k.cck

2012 IECC	Final Inspection	Complies?	Comments/Assumptions
C404.3 [FI11] ³	Public lavatory faucet water temperature $<=110$ °F.	□Complies □Does Not	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.
		□Not Observable □Not Applicable	
C404.5 [FI25] ²	All piping in circulating system insulated	□Complies □Does Not	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.
		□Not Observable □Not Applicable	
C404.6 [FI12] ³	Controls are installed that limit the operation of a recirculation pump	□Complies □Does Not	See the Mechanical Systems list for values for EWH-1: Electric Water Heater.
	installed to maintain temperature of a storage tank.	□Not Observable □Not Applicable	
C403.2.2 [FI27] ³	HVAC systems and equipment capacity does not exceed calculated	□Complies □Does Not	
	loads.	□Not Observable □Not Applicable	
C408.2.1 [FI28] ¹	Commissioning plan developed by registered design professional or	□Complies □Does Not	
	approved agency.	□Not Observable □Not Applicable	
C408.2.4 [FI29] ¹	Preliminary commissioning report completed and certified by registered	□Complies □Does Not	
	design professional or approved agency.	□Not Observable □Not Applicable	
C408.2.5. 4	Final commissioning report due to building owner within 90 days of	□Complies □Does Not	
[FI30] ¹	receipt of certificate of occupancy.	□Not Observable □Not Applicable	
C408.2.3. 1	HVAC equipment has been tested to ensure proper operation.	□Complies □Does Not	
[FI31] ¹		□Not Observable □Not Applicable	
C408.2.3. 3	Economizers have been tested to ensure proper operation.	□Complies □Does Not	
[FI32] ¹		□Not Observable □Not Applicable	
C406 [FI34] ¹	Efficient HVAC performance, efficient lighting system, or on-site supply of	□Complies □Does Not	
	renewable energy consistent with what is shown the approved plans.	□Not Observable □Not Applicable	

1 High Impact (Tier 1)	2	Medium Impact (Tier 2)	3	Low Impact (Tier 3)
------------------------	---	------------------------	---	---------------------