



SAFeway HAWTHORNE Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	November												November							November							November							"CP" Indicates Critical Path Items Subcontractor ↓
	Current Week						1st Week						2nd Week							3rd Week														
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S						
6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3							
INSTALL FLASHINGS									\	\					\	\						\	\					BRUN METAL WORKS	CP					
CAULK JOINTS			X	X				\	\						\	\						\	\					SAWTOOTH	CP					
<u>INTERIOR CURBS</u>																																		
MEAT PREP										\	\	W																KMS	CP					
DELI & BAKERY					X	X		\	W																			KMS	CP					
BATHROOM AREAS					X	X		\	W																			KMS	CP					
MILK COOLER					X	X		\	W																			KMS	CP					
<u>PT DECK AREA</u>																																		
EXCAVATE FOR FOOTINGS		X	X	X	X	X																						VARIN	CP					
SURVEY FOR FOOTINGS			X		X																							BUCKLEY	CP					
INSTALL FOOTINGS								\	\	\	C	\			\	C												WHITAKER ELLIS	CP					
INSTALL MASONRY WALLS																						\	\	\	\	\		CORNERSTONE	CP					
CONCRETE WALLS																	\	\				\	\	\	\	C		WHITAKER ELLIS	CP					
<u>INTERIOR FRAMING</u>																																		
G.25, 1 - 4.25 WALL				X	X	X																						ICE	CP					
SOFFIT FRAMING, G, 1- 4.25					X	X		\	\	\	\																	ICE	CP					
6 LINE , A - J - EXT WALL								\	\	\																		ICE	CP					
SOFFIT FRAMING DELI									\	\	\				\													ICE	CP					
WALL FRAMING DELI															\	\	\	\	\									ICE	CP					
SOFFIT FRAMING 4.2 - 6															\	\	\	\	\									ICE	CP					
HOLLOW METAL DOORS								X																				BENSON IND	CP					
SOFFIT FRAMING G - B																						\	\	\	\			ICE	CP					

Scheduled Days of Work = \
Days Work was Performed = X
Work Behind Schedule = O
Scheduled Concrete Pour = C



SAFETY HAWTHORNE Three Week Schedule

Job No. 4158

Prepared By: FRANK KING

Date Prepared: 11/11/11

Work Items	November							November							November							November							"CP" Indicates Critical Path Items Subcontractor ↓	
	Current Week							1st Week							2nd Week							3rd Week								
	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S		
6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3			
SOFFIT A LINE 3 - 6																								\	\	\	\	ICE	CP	
<u>CEILING MECHANICAL</u>																														
SPRINKLER SYSTEM								\	\	\	\	\			\	\	\	\			\	\	\	\	\	AFP	CP			
HVAC STRAPS & DUCTS				X	X			\	\	\	\	\			\	\	\	\			\	\	\	\	\	COMFORT FLOW	CP			
ELECTRICAL CONDUITS				X	X			\	\	\	\	\			\	\	\	\			\	\	\	\	\	CASCADE	CP			
<u>MEP IN WALLS</u>																														
PLUMBING								\	\	\	\	\			\	\	\	\			\	\	\	\	\	STEWART PLUMBING	CP			
ELECTRICAL								\	\	\	\	\			\	\	\	\			\	\	\	\	\	CASCADE ELECTRICAL	CP			
<u>SITE</u>																														
WQ SYSTEM TIE IN									\	\																VARIN	CP			
BACK FILL WQ SYSTEM									\	\	\															VARIN	CP			
SURVEY WATER VAULTS									\																	BUCKLEY	CP			
INSTALL H2O VAULTS									\	\																VARIN	CP			
H2O LINES									\	\	\			\	\	\										VARIN	CP			
SOUTH IRRIGATION SYS																				\	\	\				GREEN ACRES	CP			
SUB MEETING 10:00 AM			X						X						X						X					ALL SUBS				
SAFETY MEETING 7:00 AM		X						X						X						X						ALL ON SITE				

Scheduled Days of Work = \
 Days Work was Performed = X
 Work Behind Schedule = O
 Scheduled Concrete Pour = C