

**Construction Certification Report  
Excavation and On-Site Management of  
Radiologically Affected Soils and Construction  
of Groundwater Collection Trench**

**Fansteel Inc.  
Muskogee, Oklahoma**

**Project No. 3789K  
December 15, 1999**



**Earth Sciences Consultants, Inc.**

*Providing Environmental Consulting Services Since 1979*



## Earth Sciences Consultants, Inc.

One Triangle Lane • Export, Pennsylvania 15632 • Phone: (724) 733-3000 • Fax: (724) 325-3352  
Akron, Ohio • Philadelphia, Pennsylvania

December 15, 1999  
Project No. 3789K-01

Mr. John J. Hunter  
Site General Manager  
Fansteel Inc.  
Number Ten Tantalum Place  
Muskogee, OK 74403-9297

Transmittal  
Construction Certification Report  
Excavation and On-Site Management of Radiologically  
Affected Soils and Construction of Groundwater Collection Trench  
Fansteel Inc.  
Muskogee, Oklahoma

Dear Mr. Hunter:

Enclosed are two copies of the above-referenced construction report. Earth Sciences Consultants, Inc. appreciates the opportunity to provide Fansteel with this report. If you have any comments or require further information, please contact us at your earliest convenience.

Respectfully submitted,

Charles R. Beatty Jr.  
Project Manager

Harold P. McCutcheon, P.E.  
Chief Engineer

CRB/HPM:cak

Enclosures

w:\3789k\corr\hunter2.doc

# INFORMATION ONLY

## Construction Certification Report Excavation and On-Site Management of Radiologically Affected Soils and Construction of Groundwater Collection Trench

Fansteel Inc.  
Muskogee, Oklahoma

Earth Sciences Consultants, Inc.  
One Triangle Lane  
Export, PA 15632  
724/733-3000  
FAX: 724/325-3352

Branch Offices  
Akron, Ohio  
Philadelphia, Pennsylvania

## Table of Contents

	<u>Page</u>
1.0 Introduction	1
1.1 Purpose	1
1.2 Construction Contract Documents	1
1.3 Definitions	1
1.4 Scope of Construction Work	2
1.5 As-Built Drawings	2
2.0 Facility	3
2.1 Name of Facility and Contact	3
2.2 Owner of Facility and Contact	3
2.3 Site Description	3
2.4 Facility Description	3
3.0 Design, Construction, and Quality Assurance Professionals	5
3.1 Design Engineer	5
3.2 Construction Contractor	5
3.3 Construction Quality Control Subcontractors	5
3.4 Construction Quality Assurance Engineer	5
3.5 Analytical Testing Laboratory	5
4.0 Construction Activities	6
4.1 Site Mobilization/Construction Start Up	6
4.2 E&S Control and Storm Water Management	6
4.3 Dust Control Measures	6
4.4 Construction of AAL Stockpile Liner	6
4.5 Management of AAL Soils	7
4.5.1 Excavation of AAL Materials in Area V-b	7
4.5.2 Excavation of AAL Materials in Area V-a	8
4.5.3 Excavation of AAL Materials in Area VIII-b	8
4.5.4 Excavation of AAL Materials in Area VIII-a	8
4.5.5 Confirmation Sampling and Testing	8
4.5.6 Additional Excavation of AAL Materials in Area VIII-a	9
4.5.7 Total AAL Material Removed from Areas V-a, V-b, VIII-a, and VIII-b	9
4.5.8 Backfill of Excavations	9
4.5.9 Sampling and Testing of AAL Stockpile	9
4.5.10 Scanning of Haul Road	10
4.5.11 Scanning of Equipment	10
4.6 Construction of Groundwater Collection Trench	10
4.6.1 Radiological Scanning During Construction	10
4.6.2 Protection of Sewer Line During Construction	10
4.6.3 Excavation of Trench	11
4.6.4 Water Management During Trench Construction	11
4.6.5 Installation of Sumps	12
4.6.6 Installation of Seepage Control Barrier	12

**Table of Contents  
(Continued)**

	<u>Page</u>
4.6.7 Installation of Collection Pipes and Drainage Media	13
4.6.8 Installation of Cleanout Access Pipes	13
4.6.9 Backfill of Excavations	13
4.7 Construction of AAL Stockpile Cap	14
4.8 Installation of Piezometers	14
4.9 Project Closeout Activities	15
4.9.1 Scanning of Equipment	15
4.9.2 Placement of Topsoil	15
4.9.3 Revegetation of Disturbed Areas	15
4.9.4 Replacement of Chain Link Fence	15
 5.0 Conformance with Contract Drawings and Specifications	 16
 Drawings	
Sheet No. CD-1 – Title Sheet	
Sheet No. CD-2 – Preconstruction Conditions	
Sheet No. CD-3 – Construction Plan	
Sheet No. CD-4 – Trench Profile Sta. 0 + 00 – 15 + 70.00	
Sheet No. CD-5 – Trench Profile Sta. 15 + 70 – 30 + 98.71	
Sheet No. CD-6 – Trench Details	
Sheet No. CD-7 – Miscellaneous Details	
Sheet No. CD-8 – Miscellaneous Details	
Sheet No. CD-9 – Excavation Details and Confirmation Sampling	
 Appendices	
Appendix A – Laboratory Test Reports, Confirmation Samples	
Appendix B – Laboratory Test Reports, AAL Stockpile Composite Samples	

# Construction Certification Report Excavation and On-Site Management of Radiologically Affected Soils and Construction of Groundwater Collection Trench

## 1.0 Introduction

### 1.1 Purpose

This report was prepared to document the excavation and management of radiologically affected soils, construction of the groundwater collection trench, and execution of related activities at the subject site and to certify conformance with the Contract Drawings and Performance Specifications.

The groundwater collection trench is a component of the site groundwater remediation system currently under design and construction. Radiologically affected soils were excavated from areas in the vicinity of the groundwater trench construction.

### 1.2 Construction Contract Documents

The subject construction documents were entitled "Contract Documents, Bid Package, Excavation and On-Site Management of Radiologically Affected Soils and Construction of Groundwater Collection Trench, Fansteel, Inc., Muskogee, Oklahoma, Project No. 3789G," issued February 25, 1998. The Contract Documents include the Contract Drawing Package and the Performance Specifications.

### 1.3 Definitions

*Radiologically Impacted Soils* are defined as soils or other earth materials that contain radioactive materials at activities greater than background levels as a result of ore storage, handling, or processing operations previously conducted at the site as determined by scanning or laboratory analysis.

*Above-Action Level (AAL) Soils* are defined as radiologically affected soils containing total natural uranium and natural thorium at an activity of 10 picocuries per gram (pCi/g) above background levels. AAL soils require special on-site management procedures.

*Below-Action Level (BAL) Soils* are defined as unaffected soils or radiologically affected soils that contain less than 10 pCi/g of total natural uranium and natural above background levels. BAL soils do not require special on-site management procedures and are used as general backfill or other uses where suitable.

A *Confirmation Sample* is defined as a soil sample analyzed by an off-site laboratory to confirm all AAL soil has been removed from an excavation area.

#### 1.4 Scope of Construction Work

The scope of work included:

- Installation of erosion and sedimentation (E&S) control measures.
- Protection of existing facilities and utilities during construction.
- Construction and removal of temporary facilities needed during construction, such as access roads.
- Removal and management of radiologically impacted soils from the trench construction area. These areas were identified before construction.
- Construction of a lined and capped temporary AAL soil stockpile.
- Construction and stabilization of a BAL soil stockpile.
- Construction of the groundwater collection trench.
- Restoration of existing facilities and utilities affected by construction.
- Revegetation/restabilization of areas affected by construction.

#### 1.5 As-Built Drawings

As-built drawings are included in this report. The drawing sheets are numbered CD-1 through CD-9, Revision 1. As-built Sheet No. CD-1 provides a list of drawings.

## 2.0 Facility

### 2.1 Name of Facility and Contact

Fansteel Inc.

Number Ten Tantalum Place

Muskogee, OK 74403

Contact: John J. Hunter, Site General Manager

### 2.2 Owner of Facility and Contact

Fansteel Inc.

Number One Tantalum Place

North Chicago, IL 60064

Contact: Michael J. Mocniak

### 2.3 Site Description

The Fansteel Muskogee facility is located 2.5 miles northeast of Muskogee, Oklahoma. The facility is situated along the western edge of the Arkansas River (Webber Falls Reservoir) and is bounded on the north by land owned by Muskogee Port Authority, on the south by U.S. Highway 62, and on the west by State Highway 165 and a service road. Site location and vicinity maps are provided on Sheet No. CD-1.

The facility, constructed in 1956, occupies approximately 110 acres of land. Prior to construction of the facility, the site was undeveloped. The subsurface strata include fill and alluvial soils approximately 20 to 30 feet thick, underlain by shale bedrock. Groundwater flows primarily east to west (toward the river) with minor variations due to topographic influences and possibly site structures.

### 2.4 Facility Description

Fansteel's Muskogee plant formerly produced tantalum metal for use in the electrical/electronics industry and columbium oxide for use in the heat-resistant alloys industry. The Fansteel processing facility had been in operation for approximately 33 years when operations ceased in December 1989. Naturally occurring tantalum and columbium ores and tin slag exhibit low-level radioactivity from naturally occurring radioactive elements, specifically uranium and thorium. These radionuclides are present in the existing on-site impoundments at concentrations greater than 0.05 percent. The handling and processing of the ores, slag, and process materials which contain source material are subject to Nuclear Regulatory Commission (NRC) regulations under 10 Code of Federal Regulations 40, Domestic Licensing of Source



Material. The Muskogee facility operated under NRC License No. SMB-911. Fansteel is currently implementing a decommissioning plan to remove radioactive contamination from buildings, land, and groundwater located at, on, or beneath the eastern area of facility property.

### 3.0 Design, Construction, and Quality Assurance Professionals

#### 3.1 Design Engineer

The design engineer for this project was Earth Sciences Consultants, Inc. (Earth Sciences).

#### 3.2 Construction Contractor

The general contractor for the construction of the groundwater trench was Cook Construction (Cook), 1821 Highway 62 East, Fort Gibson, OK 74434.

#### 3.3 Construction Quality Control Subcontractors

Cook retained the services of subcontractors to perform quality control testing: Manhattan Environmental of Muskogee, Oklahoma welded and inspected the AAL stockpile HDPE liner and cap; and Quality Testing of Muskogee, Oklahoma performed compaction tests during the placement of backfill.

#### 3.4 Construction Quality Assurance Engineer

Construction Quality Assurance (CQA) monitoring was provided by Earth Sciences. During construction, the CQA engineer provided full-time, on-site services including:

- Construction monitoring to assure compliance with the Contract Drawings and Performance Specifications.
- On-site testing of soils for radiological contamination.
- Collection of samples for off-site laboratory analysis to confirm contamination removal.

#### 3.5 Analytical Testing Laboratory

Analytical testing services were provided by Outreach Laboratory, 311 North Aspen, Broken Arrow, Oklahoma 74012.

## 4.0 Construction Activities

### 4.1 Site Mobilization/Construction Start Up

Earth Sciences and Cook mobilized to the site in July 1998. Initial activities consisted of clearing and grubbing the construction areas, including the groundwater collection trench area and AAL stockpile area. Cook constructed temporary access roads on site for equipment use during trench construction and for transportation of AAL soils to the stockpile.

### 4.2 E&S Control and Storm Water Management

During construction, Cook installed temporary facilities as needed to manage storm water runoff and control soil E&S. On October 7, 1998, Cook installed E&S controls along areas of the riverbank that eroded due to heavy rains. Silt fencing and straw bales were installed in order to prevent migration of soils. During construction, Cook installed a concrete pipe to reroute a ditch located just north of Sump 4. After construction was completed, Cook reconstructed the ditch.

In January 1999, two small depressions formed near National Pollutant Discharge Elimination System Outfalls 1 and 2, respectively. It was suspected that they could be the result of subsurface piping erosion; therefore, they were investigated. These areas were excavated to a depth of approximately 6 feet and there did not appear to be any pathway for incoming or outgoing water. It was determined that the depressions occurred because of loose backfill at the surface of the site. The excavations were backfilled with the excavated soils and recompact. Subsequently, the problems did not reoccur.

### 4.3 Dust Control Measures

Dust control measures were implemented during remedial activities on the site included spraying excavation areas and haul roads with a water truck to reduce wind-blown dust migration.

### 4.4 Construction of AAL Stockpile Liner

Prior to AAL removal, the AAL soil stockpile base and liner were constructed. The stockpile base and liner were configured according to the Contract Drawings and Performance Specifications. The liner was composed of a high-density polyethylene (HDPE) membrane, as specified. The liner subgrade was prepared by removing all vegetation, rocks, and other materials that could cause damage to the HDPE liner. The subgrade was then rolled, compacted, and smoothed.

The base of the AAL stockpile was lined with 60-mil HDPE rather than 20-mil HDPE as specified; therefore, the material used exceeded the minimum material thickness specification. HDPE panels were rolled out and overlapped by a minimum of 3 inches before welding. Manhattan Environmental, a subcontractor to Cook, welded the seams and inspected the liner. Any area showing a defect was marked and repaired. The liner was extended over the perimeter berm a minimum of 2 feet and anchored as shown in the Contract Drawings.

The location of the AAL stockpile is shown on Sheet No. CD-3. As-built details of the stockpile are shown on Sheet CD-8.

#### 4.5 Management of AAL Soils

AAL soil removal began in early August. AAL soil areas were identified during the 1993 remediation assessment. Four areas of AAL soil, designated as Areas V-b, V-a, VIII-b, and VIII-a, were located along the groundwater collection trench construction area. The areas are shown on Sheet No. CD-3. AAL soils were excavated and relocated to the AAL soil stockpile. Prior to excavation, Earth Sciences' personnel marked the four AAL Areas.

Earth Sciences was responsible for identifying the presence and extent of AAL soils during all excavation activities. Earth Sciences performed field measurements of soil radioactivity using a gamma meter during soil excavation activities. A calibration level of 1,200 counts per minute (cpm) was established to identify AAL soils. All soils identified as AAL were excavated and transported to the AAL stockpile area. Each truckload was weighed on an on-site truck scale and the net soil weight was recorded. Using the gamma meter to scan the open excavation, Earth Sciences determined when excavation of AAL soils was complete.

After removal of AAL material identified using on-site instrument scanning, confirmation sampling and testing was performed. Samples were collected from select locations in the excavations and sent to an off-site laboratory (Outreach Laboratory) for analysis to confirm that the soils remaining in the excavations were BAL.

##### 4.5.1 Excavation of AAL Materials in Area V-b

Excavation began in the northernmost area of Area V-b and proceeded south. In addition to soil, debris, such as concrete, was encountered in Area V-b. This construction debris was scanned and determined to

be BAL, and was segregated and managed separately. A total of 1,055 tons of soil were removed from the Area V-b excavation.

#### 4.5.2 Excavation of AAL Materials in Area V-a

Cook then began excavation of Area V-a. In addition to soil, materials such as concrete rubble and a black and white residual material were encountered in the Area V-a excavation. These materials were scanned and identified to be AAL. A total of 1,185 tons of soil were removed from Area V-a and transferred to the AAL stockpile.

#### 4.5.3 Excavation of AAL Materials in Area VIII-b

Cook then proceeded to Area VIII-b. Debris, such as concrete, tree branches, piping, etc., was encountered to a depth of 2 feet. The debris was scanned and determined to be AAL. Soil fill material extending down to groundwater level in the central portion of VIII-b was excavated, scanned, and determined to be AAL. Area VIII-b was excavated to a depth of approximately 15 feet below ground surface. During the Area VIII-b excavation phase, the gamma meter was recalibrated based on laboratory test results received. The AAL gamma meter calibration was established to be 1,800 cpm. A total of 1,772 tons of soil were removed from VIII-b.

#### 4.5.4 Excavation of AAL Materials in Area VIII-a

Cook then excavated Area VIII-a. Debris, such as two large metal boxes, concrete, shredded bags, and shredded 55-gallon drums, was encountered in Area VIII-a. The debris was scanned and determined to be AAL. This debris was segregated from the AAL soils and hauled to the concrete pad, located north of the Chem A building, where it was decontaminated and then disposed of properly. A total of 2,551 tons of soil were removed from Area VIII-a. This phase of the excavation work was completed in mid-August 1998.

#### 4.5.5 Confirmation Sampling and Testing

The excavations were not backfilled until confirmation sampling and testing demonstrated that the soils remaining in the excavations were BAL.

Earth Sciences collected confirmation samples from each of the excavations. The samples were collected from north to south and from west to east in each of the excavations. A total of 42 confirmation samples were collected: eight from Area V-a; six from Area V-a; fourteen samples from Area VIII-a; and fourteen from VIII-b. The samples from Areas V-a and V-b were combined as one composite sample.

The approximate sample locations are shown on Sheet No. CD-9. All samples were sent to Outreach Laboratory for analysis of thorium-228, thorium-232, uranium-234, and uranium-238. The laboratory test reports are included in Appendix A.

All of the samples collected from Areas V-a, V-b, and VIII-b were BAL, confirming that the AAL material removal was complete in these areas. However, laboratory results indicated that four of the samples collected from Area VIII-a were AAL. Therefore, additional excavation and subsequent reanalysis in four subareas of Area VIII-a was performed. These subareas were designated as VIII-a-03, VIII-a-06, VIII-a-07, and VIII-a-12.

#### 4.5.6 Additional Excavation of AAL Materials in Area VIII-a

In late August 1998, Cook excavated an additional 212 tons of AAL soil from the four remaining AAL areas in VIII-a. Earth Sciences collected soil samples VIII-a-03a, VIII-a-06a, VIII-a-07a, and VIII-a-12a in former VIII-a-03, VIII-a-06, VIII-a-07, and VIII-a-12 areas, respectively. The samples were sent to Outreach Laboratory for analysis. Test results indicated that soils were BAL. The laboratory test reports are included in Appendix A.

#### 4.5.7 Total AAL Material Removed from Areas V-a, V-b, VIII-a, and VIII-b

An overall total of 6,775 tons of soil were removed from the four excavation areas. A summary of soil excavation quantities is provided on a table on Sheet CD-9.

#### 4.5.8 Backfill of Excavations

After laboratory results confirmed complete AAL material removal, the excavation pits in Areas V-a, V-b, VIII-a, and VIII-b were backfilled with BAL soil and compacted with a sheeps foot compactor.

#### 4.5.9 Sampling and Testing of AAL Stockpile

Scanning, sampling, and analysis were performed to determine representative radiological activity levels in the AAL stockpile. On-site scanning was performed using a Ludlum Model 19 meter. Meter readings were performed at 10-foot intervals along the surface of the AAL soil stockpile. Meter readings ranged between 30 microRems ( $\mu\text{R}$ ) and 150  $\mu\text{R}$ . Two composite samples were collected from the AAL soil stockpile. Composite Sample 082598-001 was collected from the western half of the stockpile, and Composite Sample 082598-002 was collected from the eastern half of the stockpile. Laboratory test reports are included in Appendix B.

#### 4.5.10 Scanning of Haul Road

After completion of AAL materials hauling from the excavation areas to the AAL stockpile, the haul road was scanned to determine if the haul road was contaminated. Alpha and beta-gamma readings were taken along the haul road. Readings were performed at 10-foot intervals along the haul road from the fill material stockpile to the AAL soil stockpile. Alpha readings ranged between 1 and 11 cpm and beta-gamma readings ranged between 54 cpm and 133 cpm. These readings are BAL.

#### 4.5.11 Scanning of Equipment

After completion of the excavation of the AAL soils, all equipment was scanned for radiological contamination using both alpha and beta-gamma meters. If the equipment exhibited net surface radioactivity greater than the criteria for alpha and beta-gamma emitters established by the NRC in Regulatory Guide 1.86, the equipment was decontaminated using pressurized water sprayers and rescanned for radiological contamination. All equipment met release criteria before release from the site or use on BAL soils.

### 4.6 Construction of Groundwater Collection Trench

In late September 1998, Cook began construction of the groundwater collection trench. Trench construction began at the north end and proceeded south. The excavation for the trench and installation of drainage collection and seepage control components were performed in a continuous manner. The collection trench construction was completed in February 1999. The as-built trench alignment is shown on Sheet No. CD-3. The longitudinal cross-section of the trench is shown on Sheet Nos. CD-4 and CD-5. As-built details are shown on Sheet Nos. CD-6 through CD-8.

#### 4.6.1 Radiological Scanning During Construction

During trench construction, Earth Sciences scanned all excavated soils with a gamma meter. All soils were BAL.

#### 4.6.2 Protection of Sewer Line During Construction

The collection trench passes beneath a buried sewer line at the location shown on Sheet No. CD-3. Before excavating near the sewer line, Cook installed a reinforced concrete beam around the sewer line, extending 40 feet beyond either side of the excavation area. This reinforced concrete beam supported the sewer line as trench construction proceeded beneath the sewer line.

#### 4.6.3 Excavation of Trench

The trench was excavated to the alignment and depths shown on the Contract Drawings. Cook cut back the trench sidewalls to provide safe access. Soils excavated during trench construction were stockpiled in completed areas. In addition, soil was stockpiled along the southern bank near the gas line to ensure stability of the bank.

In some areas, the subsurface conditions encountered varied from the conditions shown on the Contract Drawings. An area of fill material was encountered at approximately 250 feet south of Sump 1 where natural material had been expected. In the area near Sump 1, bedrock was encountered deeper than expected. The trench was excavated to the top of bedrock and the sump was embedded in the bedrock, as required on the Contract Drawings.

The dip of the bedrock was generally as anticipated through the areas of Sumps 1, 2, and 3. The depth to bedrock varied at some points along the trench; however, the trench was installed as the design intended with the trench excavated to the top of bedrock, the sumps embedded in the bedrock, the drainpipes sloped toward the sumps, and cleanouts located at high points between each sump.

Conditions varied from the anticipated conditions between Sumps 3 and 4. At the southeast end of the trench where the trench turns a corner (see Sheet CD-3), bedrock was encountered at a higher elevation than anticipated. Therefore, the corner became a high point along the bottom of the trench, and the access manhole proposed for installation at this location was eliminated from the design and replaced by the cleanout between Sumps 3 and 4.

At the south end of the trench, the bottom of the trench was too deep for the excavator to reach; therefore, Cook constructed a wide excavation to create a suitable working platform. Due to space constraints, excavated soils were loaded into dump trucks, hauled to a completed trench area, and stockpiled. When the trench was completed, the soils were hauled back to the south end of the trench and the area was backfilled to grade.

#### 4.6.4 Water Management During Trench Construction

Cook pumped water out of the trench, as needed, during trench construction. Water pumped from excavation was discharged to Pond No. 9. The location of Pond No. 9 is shown on Sheet No. CD-3.



#### 4.6.5 Installation of Sumps

Four collection sumps, designated as Sumps 1, 2, 3, and 4, were installed at selected points along the groundwater collection trench. The location of Sump 4 was moved because the site conditions varied from the anticipated conditions. In the vicinity of the proposed location of Sump 4, bedrock was encountered at a higher elevation than anticipated, making that location a high point along the bottom of the trench; therefore, Sump 4 was relocated to the local low point and the collection pipe was installed to slope towards the sump. Earth Sciences reviewed and approved the relocation of Sump 4.

The sumps consist of 4-foot-diameter reinforced concrete pipe sections placed vertically. Pipe section joints were placed and sealed in conformance with the drawings and Performance Specifications. The depth of each sump extends into the black shale bedrock approximately 3 to 5 feet below the depth of the horizontal collection pipes. The concrete pipe sections extend to the ground surface and are capped with a manhole cover. The lower pipe sections, located within the water table, were coated with an epoxy coating before installation.

The as-built locations of Sumps 1, 2, 3, and 4 are shown on Sheet No. CD-3. As-built details are shown on Sheet No. CD-6.

#### 4.6.6 Installation of Seepage Control Barrier

Cook installed the seepage control barrier on the bottom and downgradient side of the trench. A 60-mil HDPE membrane is the primary component of the low-permeability barrier. As shown on the design drawings, geotextile fabric was placed on either face of the HDPE membrane to provide protection against damage to the membrane. For protection of workers, Cook used a 3-foot wide trench while installing the trench seepage control components.

Due to an error in construction at the onset of the installation, the HDPE was not placed on the bottom of the trench for the initial 80 feet at the north end of the trench, although the vertical barrier through this area had been installed. This deviation from the intended design was evaluated by Earth Sciences and was determined to be acceptable for the desired project performance. As decided by Earth Sciences, no course of action was taken to correct this deviation from the intended design. All further installation of the seepage cut-off barrier was in conformance with the drawings and specifications. Details of the seepage control barrier are shown on Sheet No. CD-6.

#### 4.6.7 Installation of Collection Pipes and Drainage Media

Subsurface collection drains were installed after the barrier components. All materials used and installations were in conformance with the Contract Drawings and Performance Specifications. For protection of workers, Cook used a 3-foot wide trench while installing the trench seepage control components.

Geotextile filter fabric was placed on the upgradient vertical face of the trench excavation. American Association of State and Highway Transportation Officials (AASHTO) No. 2 aggregate was placed as pipe bedding (6-inch minimum thickness), and the pipe was placed on top of the bedding. The subsurface drainage conduit was a perforated 6-inch-diameter HDPE pipe with a nylon sock fitted around the pipe. Then, approximately 2 to 3 feet of AASHTO No. 2 aggregate were placed over the pipe. AASHTO No. 57 aggregate was then placed to a minimum level of 2 feet above the groundwater table, as shown on the Contract Drawings. The geotextile filter fabric lining the vertical face of the excavation was folded over the aggregate. As-built details of the drainage system components are shown on Sheet No. CD-6.

#### 4.6.8 Installation of Cleanout Access Pipes

Cleanout accesses to the collection pipes were installed at four points along the length of the trench. The relocation of Sump 4 also required the relocation of the corresponding cleanout access. Earth Sciences reviewed and approved the relocation of the cleanout access. The cleanout consists of a solid pipe extending from the subsurface collection pipe to the ground surface. The end of the pipe is fitted with a threaded cap. A larger diameter pipe section with a lockable cap was placed over the top of the cleanout pipe. A manhole cover section, placed flush with the ground surface, was placed over the ends of the pipe. Materials and installation of the cleanouts were in conformance with the Contract Drawings and Performance Specifications.

The locations of the pipe cleanouts are shown on Sheet No. CD-3. As-built details of the cleanouts are shown on Sheet No. CD-7.

#### 4.6.9 Backfill of Excavations

After installation of seepage barrier and drainage collection system components, the excavation was backfilled with previously excavated and stockpiled BAL soils. The soils were spread with a bulldozer and compacted with either the bulldozer or a sheeps foot compactor. Compaction tests were performed during the placement of the backfill by Quality Testing of Muskogee, Oklahoma. Compaction tests at the

surface demonstrated that the backfill was compacted to the specified minimum density of 95 percent standard proctor maximum dry density.

#### 4.7 Construction of AAL Stockpile Cap

In mid October 1998, Cook installed the cap for the AAL pile. The AAL stockpile and cap were constructed according to the Contract Drawings and Performance Specifications. Cook first reshaped the AAL pile to the correct slope for the cover system. The cap was composed of a HDPE membrane, 20-mil minimum thickness, as specified.

The HDPE cap was anchored as shown in the Contract Drawings. Cook excavated an anchor trench along the perimeter of the AAL stockpile berm, lapped the cap over the berm, extending the cap across the bottom of the anchor trench. Cook then placed and compacted soil in the anchor trench. After completion, Cook covered the stockpile cover system with sandbags.

The location of the AAL stockpile is shown on Sheet No. CD-3. As-built details of the stockpile are shown on Sheet No. CD-8.

#### 4.7 Abandonment of Groundwater Monitoring Wells

Abandonment of five shallow groundwater monitoring wells, located along the path of the groundwater collection trench, was necessary. The wells were designated as MW-58S, MW-59S, MW-60S, MW-66S, and MW-74S and used for groundwater sampling and testing in compliance with the facility's joint permit. In accordance with the proposed joint permit modification, dated November 24, 1998, Sumps 1, 2, 3, and 4, installed as part of the groundwater collection trench, will be used as the groundwater sampling points to replace the abandoned wells.

#### 4.8 Installation of Piezometers

Two piezometers were installed by Cook at locations adjacent to the groundwater collection trench. The piezometers will be used to monitor groundwater levels downgradient of the groundwater collection trench. The locations of the piezometers are shown on Sheet CD-3.

#### 4.9 Project Closeout Activities

##### 4.9.1 Scanning of Equipment

After completion of the trench construction, Earth Sciences scanned the equipment and workers before they left the site. The workers and equipment exhibited net surface radioactivity less than the criteria for alpha and beta-gamma emitters established by the NRC in Regulatory Guide 1.86.

##### 4.9.2 Placement of Topsoil

A total of 2,242 tons of topsoil were hauled to the site in March 1998. The topsoil was spread over completed trench areas with a bulldozer.

##### 4.9.3 Revegetation of Disturbed Areas

The areas disturbed during construction were revegetated in spring 1999, in accordance with the Performance Specifications.

##### 4.9.4 Replacement of Chain Link Fence

After completion of the trench construction, Cook replaced all chain link fences removed during construction.

## 5.0 Conformance with Contract Drawings and Specifications

In summary, Earth Sciences has concluded that the AAL soil management and groundwater collection trench installation were performed in conformance with the Contract Drawings and Performance Specifications. All materials were installed at the locations shown, to the dimensions shown on the Contract Drawings, in conformance with the requirements of the Performance Specifications, except as noted herein. Modifications, variations, and/or alterations from the original design were incorporated into the trench construction as described herein and were approved by Earth Sciences as being consistent with the intended performance requirements of the design.

## Drawings

**The 9 Drawings specifically referenced in the Table of Contents have been processed into ADAMS.**

**These drawings can be accessed within the ADAMS package or by performing a search on the Document/Report Number.**

**D-01 through D-09**

**Appendix A**

**Laboratory Test Reports  
Confirmation Samples**





311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

Project Number: 980755  
 Organization Name: Earth Sciences  
 Date Submitted: 8/18/98  
 Date Completed: 8/23/98  
 Reported: 24-Aug-98  
 Page: 1

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075501	Vb-01	soil	Th232	0.21 +/- 0.17	0.07	pCi/g	ER200	re
			Th228	0.23 +/- 0.18	0.08	pCi/g	ER200	re
			U-238	0.92 +/- 0.36	0.23	pCi/g	ER290	re
			U-234	1.18 +/- 0.43	0.40	pCi/g	ER290	re
98075502	Vb-02	soil	Th232	0.37 +/- 0.17	0.13	pCi/g	ER200	re
			Th228	0.31 +/- 0.16	0.12	pCi/g	ER200	re
			U-238	0.71 +/- 0.34	0.27	pCi/g	ER290	re
			U-234	0.82 +/- 0.38	0.45	pCi/g	ER290	re
98075503	Vb-03	soil	Th232	0.26 +/- 0.15	0.10	pCi/g	ER200	re
			Th228	0.20 +/- 0.13	0.09	pCi/g	ER200	re
			U-238	0.82 +/- 0.38	0.3	pCi/g	ER290	re
			U-234	0.65 +/- 0.33	0.41	pCi/g	ER290	re
98075504	Vb-04	soil	Th232	0.17 +/- 0.07	0.15	pCi/g	ER200	re
			Th228	0.76 +/- 0.14	0.32	pCi/g	ER200	re
			U-238	0.8 +/- 0.37	0.29	pCi/g	ER290	re
			U-234	0.80 +/- 0.37	0.44	pCi/g	ER290	re
98075505	Vb-05	soil	Th232	0.24 +/- 0.18	0.08	pCi/g	ER200	re
			Th228	0.23 +/- 0.18	0.08	pCi/g	ER200	re
			U-238	0.83 +/- 0.35	0.25	pCi/g	ER290	re
			U-234	1.77 +/- 0.63	0.55	pCi/g	ER290	re



311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

Project Number: 980755  
 Organization Name: Earth Sciences  
 Date Submitted: 8/18/98  
 Date Completed: 8/23/98  
 Reported: 24-Aug-98  
 Page: 2

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075506	Vb-06	soil	Th232	0.22 +/- 0.10	0.13	pCi/g	ER200	re
			Th228	0.26 +/- 0.11	0.14	pCi/g	ER200	re
			U-238	1.48 +/- 1.06	0.96	pCi/g	ER290	re
			U-234	0.98 +/- 0.84	1.21	pCi/g	ER290	re
98075507	Va-07	soil	Th232	0.23 +/- 0.20	0.07	pCi/g	ER200	re
			Th228	0.30 +/- 0.22	0.08	pCi/g	ER200	re
			U-238	0.6 +/- 0.25	0.18	pCi/g	ER290	re
			U-234	0.64 +/- 0.27	0.29	pCi/g	ER290	re
98075508	Va-08	soil	Th232	0.14 +/- 0.13	0.06	pCi/g	ER200	re
			Th228	0.21 +/- 0.16	0.08	pCi/g	ER200	re
			U-238	0.87 +/- 0.33	0.21	pCi/g	ER290	re
			U-234	1.16 +/- 0.42	0.37	pCi/g	ER290	re
98075509	Va-09	soil	Th232	0.23 +/- 0.15	0.06	pCi/g	ER200	re
			Th228	0.23 +/- 0.15	0.06	pCi/g	ER200	re
			U-238	0.56 +/- 0.23	0.16	pCi/g	ER290	re
			U-234	1.08 +/- 0.38	0.33	pCi/g	ER290	re
98075510	Va-10	soil	Th232	0.25 +/- 0.13	0.12	pCi/g	ER200	re
			Th228	0.26 +/- 0.13	0.12	pCi/g	ER200	re
			U-238	1.2 +/- 1.4	1.35	pCi/g	ER290	re
			U-234	2.79 +/- 2.22	3.16	pCi/g	ER290	re



311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

Project Number: 980755  
 Organization Name: Earth Sciences  
 Date Submitted: 8/18/98  
 Date Completed: 8/23/98  
 Reported: 24-Aug-98  
 Page: 3

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075511	Va-11	soil	Th232	0.42 +/- 0.17	0.15	pCi/g	ER200	re
			Th228	0.53 +/- 0.19	0.10	pCi/g	ER200	re
			U-238	1.3 +/- 0.52	0.36	pCi/g	ER290	re
			U-234	1.92 +/- 0.71	0.66	pCi/g	ER290	re
98075512	Va-12	soil	Th232	0.28 +/- 0.18	0.09	pCi/g	ER200	re
			Th228	0.31 +/- 0.19	0.28	pCi/g	ER200	re
			U-238	0.64 +/- 0.55	0.52	pCi/g	ER290	re
			U-234	2.25 +/- 1.17	1.48	pCi/g	ER290	re
98075513	Va-13	soil	Th232	0.17 +/- 0.15	0.07	pCi/g	ER200	re
			Th228	0.18 +/- 0.15	0.07	pCi/g	ER200	re
			U-238	1.8 +/- 0.72	0.48	pCi/g	ER290	re
			U-234	2.78 +/- 1.02	0.92	pCi/g	ER290	re
98075514	Va-14	soil	Th232	0.25 +/- 0.18	0.08	pCi/g	ER200	re
			Th228	0.27 +/- 0.19	0.09	pCi/g	ER200	re
			U-238	1.53 +/- 0.79	1.73	pCi/g	ER290	re
			U-234	1.53 +/- 1.79	2.65	pCi/g	ER290	re
98075515	VIIIb-01	soil	Th232	0.17 +/- 0.13	0.08	pCi/g	ER200	re
			Th228	0.15 +/- 0.12	0.08	pCi/g	ER200	re
			U-238	0.59 +/- 0.27	0.2	pCi/g	ER290	re
			U-234	1.12 +/- 0.43	0.42	pCi/g	ER290	re



311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075516	VIIIb-02	soil	Th232	0.20 +/- 0.14	0.08	pCi/g	ER200	re
			Th228	0.18 +/- 0.14	0.08	pCi/g	ER200	re
			U-238	0.98 +/- 0.48	0.38	pCi/g	ER290	re
			U-234	1.02 +/- 0.49	0.60	pCi/g	ER290	re
98075517	VIIIb-03	soil	Th232	0.17 +/- 0.15	0.07	pCi/g	ER200	re
			Th228	0.25 +/- 0.18	0.08	pCi/g	ER200	re
			U-238	0.53 +/- 0.22	0.16	pCi/g	ER290	re
			U-234	1.29 +/- 0.45	0.37	pCi/g	ER290	re
98075518	VIIIb-04	soil	Th232	0.16 +/- 0.16	0.06	pCi/g	ER200	re
			Th228	0.16 +/- 0.16	0.06	pCi/g	ER200	re
			U-238	0.81 +/- 0.31	0.19	pCi/g	ER290	re
			U-234	1.16 +/- 0.41	0.35	pCi/g	ER290	re
98075519	VIIIb-05	soil	Th232	0.19 +/- 0.17	0.06	pCi/g	ER200	re
			Th228	0.21 +/- 0.19	0.07	pCi/g	ER200	re
			U-238	0.52 +/- 0.23	0.18	pCi/g	ER290	re
			U-234	0.89 +/- 0.35	0.35	pCi/g	ER290	re
98075520	VIIIb-06	soil	Th232	0.12 +/- 0.12	0.06	pCi/g	ER200	re
			Th228	0.14 +/- 0.13	0.06	pCi/g	ER200	re
			U-238	0.99 +/- 0.61	0.54	pCi/g	ER290	re
			U-234	1.22 +/- 0.70	0.92	pCi/g	ER290	re

Project Number: 980755  
 Organization Name: Earth Sciences  
 Date Submitted: 8/18/98  
 Date Completed: 8/23/98  
 Reported: 24-Aug-98  
 Page: 4



311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075521	VIIIb-07	soil	Th232	0.36 +/- 0.23	0.09	pCi/g	ER200	re
			Th228	0.49 +/- 0.27	0.11	pCi/g	ER200	re
			U-238	1.66 +/- 0.59	0.32	pCi/g	ER290	re
			U-234	1.87 +/- 0.65	0.53	pCi/g	ER290	re
98075522	VIIIb-08	soil	Th232	0.23 +/- 0.16	.08	pCi/g	ER200	re
			Th228	0.30 +/- 0.19	0.10	pCi/g	ER200	re
			U-238	0.27 +/- 0.15	0.13	pCi/g	ER290	re
			U-234	0.60 +/- 0.26	0.29	pCi/g	ER290	re
98075523	VIIIb-09	soil	Th232	0.20 +/- 0.15	.08	pCi/g	ER200	re
			Th228	0.22 +/- 0.16	0.08	pCi/g	ER200	re
			U-238	0.77 +/- 0.31	0.21	pCi/g	ER290	re
			U-234	1.23 +/- 0.45	0.40	pCi/g	ER290	re
98075524	VIIIb-10	soil	Th232	0.36 +/- 0.16	0.14	pCi/g	ER200	re
			Th228	0.34 +/- 0.15	0.13	pCi/g	ER200	re
			U-238	0.41 +/- 0.18	0.13	pCi/g	ER290	re
			U-234	1.21 +/- 0.42	0.35	pCi/g	ER290	re
98075525	VIIIb-11	soil	Th232	0.25 +/- 0.09	0.16	pCi/g	ER200	re
			Th228	0.33 +/- 0.11	0.18	pCi/g	ER200	re
			U-238	0.83 +/- 0.32	0.21	pCi/g	ER290	re
			U-234	1.32 +/- 0.48	0.40	pCi/g	ER290	re

Project Number: 980755  
 Organization Name: Earth Sciences  
 Date Submitted: 8/18/98  
 Date Completed: 8/23/98  
 Reported: 24-Aug-98  
 Page: 5



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075526	VIIIb-12	soil	Th232	0.26 +/- 0.19	0.08	pCi/g	ER200	re
			Th228	0.33 +/- 0.21	0.09	pCi/g	ER200	re
			U-238	2.43 +/- 0.92	0.57	pCi/g	ER290	re
			U-234	1.53 +/- 0.64	0.69	pCi/g	ER290	re
98075527	VIIIb-13	soil	Th232	0.32 +/- 0.20	0.09	pCi/g	ER200	re
			Th228	0.36 +/- 0.22	0.10	pCi/g	ER200	re
			U-238	0.86 +/- 0.36	0.25	pCi/g	ER290	re
			U-234	1.11 +/- 0.43	0.43	pCi/g	ER290	re
98075528	VIIIb-14	soil	Th232	0.67 +/- 0.14	0.29	pCi/g	ER200	re
			Th228	0.68 +/- 0.14	0.29	pCi/g	ER200	re
			U-238	1.14 +/- 0.46	0.31	pCi/g	ER290	re
			U-234	1.10 +/- 0.45	0.47	pCi/g	ER290	re
98075529	VIIIa-01	soil	Th232	0.33 +/- 0.20	0.10	pCi/g	ER200	re
			Th228	0.29 +/- 0.19	0.09	pCi/g	ER200	re
			U-238	0.68 +/- 0.8	0.77	pCi/g	ER290	re
			U-234	2.50 +/- 1.65	2.26	pCi/g	ER290	re
98075530	VIIIa-02	soil	Th232	0.72 +/- 0.29	0.15	pCi/g	ER200	re
			Th228	0.73 +/- 0.29	0.15	pCi/g	ER200	re
			U-238	2.71 +/- 0.89	0.4	pCi/g	ER290	re
			U-234	3.53 +/- 1.13	0.71	pCi/g	ER290	re

Project Number: 980755  
Organization Name: Earth Sciences  
Date Submitted: 8/18/98  
Date Completed: 8/23/98  
Reported: 24-Aug-98  
Page: 6



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075531	VIIIa-03	soil	Th232	1.44 +/- 0.49	0.18	pCi/g	ER200	re
			Th228	1.35 +/- 0.48	0.18	pCi/g	ER200	re
			U-238	8.26 +/- 2.55	0.79	pCi/g	ER290	re
			U-234	9.08 +/- 2.80	1.27	pCi/g	ER290	re
98075532	VIIIa-04	soil	Th232	0.32 +/- 0.23	0.08	pCi/g	ER200	re
			Th228	0.37 +/- 0.25	0.09	pCi/g	ER200	re
			U-238	0.93 +/- 0.41	0.31	pCi/g	ER290	re
			U-234	1.12 +/- 0.47	0.52	pCi/g	ER290	re
98075533	VIIIa-05	soil	Th232	0.29 +/- 0.23	0.07	pCi/g	ER200	re
			Th228	0.35 +/- 0.25	0.08	pCi/g	ER200	re
			U-238	0.97 +/- 0.38	0.25	pCi/g	ER290	re
			U-234	1.05 +/- 0.40	0.40	pCi/g	ER290	re
98075534	VIIIa-06	soil	Th232	0.71 +/- 0.32	0.13	pCi/g	ER200	re
			Th228	0.62 +/- 0.30	0.13	pCi/g	ER200	re
			U-238	1.85 +/- 0.66	0.37	pCi/g	ER290	re
			U-234	2.18 +/- 0.76	0.61	pCi/g	ER290	re
98075535	VIIIa-07	soil	Th232	0.38 +/- 0.21	0.11	pCi/g	ER200	re
			Th228	0.44 +/- 0.23	0.12	pCi/g	ER200	re
			U-238	20.1 +/- 6.1	1.51	pCi/g	ER290	re
			U-234	20.9 +/- 6.33	2.36	pCi/g	ER290	re

Project Number: 980755  
Organization Name: Earth Sciences  
Date Submitted: 8/18/98  
Date Completed: 8/23/98  
Reported: 24-Aug-98  
Page: 7



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075536	VIIIa-08	soil	Th232	0.38 +/- 0.22	0.10	pCi/g	ER200	re
			Th228	0.41 +/- 0.23	0.11	pCi/g	ER200	re
			U-238	33.3 +/- 10	2.18	pCi/g	ER290	re
			U-234	31.5 +/- 9.50	3.25	pCi/g	ER290	re
98075537	VIIIa-09	soil	Th232	0.34 +/- 0.07	0.31	pCi/g	ER200	re
			Th228	0.43 +/- 0.07	0.35	pCi/g	ER200	re
			U-238	0.71 +/- 0.33	0.25	pCi/g	ER290	re
			U-234	0.65 +/- 0.31	0.37	pCi/g	ER290	re
98075538	VIIIa-10	soil	Th232	2.07 +/- 0.46	0.27	pCi/g	ER200	re
			Th228	1.38 +/- 0.38	0.22	pCi/g	ER200	re
			U-238	3.23 +/- 1.08	0.52	pCi/g	ER290	re
			U-234	4.40 +/- 1.43	0.92	pCi/g	ER290	re
98075539	VIIIa-11	soil	Th232	1.18 +/- 0.41	0.17	pCi/g	ER200	re
			Th228	1.1 +/- 0.39	0.17	pCi/g	ER200	re
			U-238	3.8 +/- 1.17	0.33	pCi/g	ER290	re
			U-234	4.35 +/- 1.33	0.54	pCi/g	ER290	re
98075540	VIIIa-12	soil	Th232	3.31 +/- 0.59	0.34	pCi/g	ER200	re
			Th228	2.92 +/- 0.56	0.32	pCi/g	ER200	re
			U-238	4.86 +/- 1.55	0.61	pCi/g	ER290	re
			U-234	6.39 +/- 2.00	1.07	pCi/g	ER290	re

Project Number: 980755  
Organization Name: Earth Sciences  
Date Submitted: 8/18/98  
Date Completed: 8/23/98  
Reported: 24-Aug-98  
Page: 8





# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515

FAX (918) 251-0008

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH
98075541	VIIIa-13	soil	Th232	0.73 +/- 0.15	0.30	pCi/g	ER200	re
			Th228	0.89 +/- 0.16	0.33	pCi/g	ER200	re
			U-238	2.9 +/- 0.97	0.47	pCi/g	ER290	re
			U-234	3.12 +/- 1.04	0.75	pCi/g	ER290	re
98075542	VIIIa-14	soil	Th232	0.49 +/- 0.24	0.12	pCi/g	ER200	re
			Th228	0.44 +/- 0.23	0.11	pCi/g	ER200	re
			U-238	0.96 +/- 0.38	0.25	pCi/g	ER290	re
			U-234	1.60 +/- 0.57	0.50	pCi/g	ER290	re

Project Number:

980755

Organization Name:

Earth Sciences

Date Submitted:

8/18/98

Date Completed:

8/23/98

Reported:

24-Aug-98

Page:

9

LABORATORY APPROVALS:

QA/OC OFFICER: \_\_\_\_\_

LABORATORY DIRECTOR: \_\_\_\_\_



# ● Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U234	units	pCi/g		
project	980755	sample id	42		
	result	error	known	%rec	rpd
blank	0.045	0.045			
lcs	91.8	27.4	111	82.7%	
lcsd					
sample	1.59	0.572			
md	1.09	0.422			35.4%
ms	31.30	9.4	44.01	67.5%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U238	units	pCi/g		
project	980755	sample id	42		
	result	error	known	%rec	rpd
blank	0.022	0.032			
lcs	99.1	29.6	111	89.3%	
lcsd					
sample	0.96	0.377			
md	0.65	0.287			34.5%
ms	33.10	9.9	44.01	73.0%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U238	units	pCi/g		
project	980755		sample id		1
	result	error	known	%rec	RPD
blank	0.275		0.22		
lcs	99.2	29.4	111	89.4%	
lcsd					
sample	0.92	0.356			
md	0.59	0.291			36.3%
ms	35.26	10.52	44.01	78.0%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U234	units	pCi/g		
project	980755	sample id		1	
	result	error	known	%rec	rpd
blank	0.354	0.254			
lcs	92.3	27.5	111	83.2%	
lcsd					
sample	1.18	0.434			
md	0.64	0.307			51.9%
ms	32.50	9.71	44.01	71.2%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U234	units	pCi/g		
project	980755	sample id	24		
	result	error	known	%rec	rpd
blank	0.157	0.074			
lcs	89.4	26.8	111	80.5%	
lcsd					
sample	1.21	0.421			
md	0.78	0.306			40.1%
ms	37.50	11.1	44.01	82.5%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	U238	units	pCi/g		
project	980755		sample id	24	
	result	error	known	%rec	rpd
blank	0.076	0.046			
lcs	91.6	27.4	111	82.5%	
lcsd					
sample	0.41	0.178			
md	0.53	0.228			24.2%
ms	38.40	11.4	44.01	86.3%	
msd					



311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	Thorium 232	units	pCi/g		
project	980755		sample id	12	
	result	error	known	%rec	rpd
blank	0.105	0.529			
lcs	21.7	5.9	25.3	85.8%	
lcsd					
sample	0.28	0.183			
md	0.23	0.172			13.1%
ms	2.62	0.565	2.53	92.5%	
msd					





# **Outreach Laboratory**

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	Th228	units:	pCi/g		
project	980755		sample id	12	
	result	error	known	%rec	rpd
blank	0.06		0.4		
lcs	22.4		6	25.3	88.5%
lcsd					
sample	0.31	0.194			
md	0.39	0.221			18.5%
ms	2.61	0.564	2.53	90.8%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	Th228	units	pCi/g		
project	980755		sample id	25	
	result	error	known	%rec	RPD
blank	0.161	0.566			
lcs	23.6	6.7	25.3	93.3%	
lcsd					
sample	0.33	0.107			
md	0.20	0.183			11.9%
ms	2.32	0.569	2.53	78.7%	
msd					



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	Th232	units	pCi/g		
project	980755		sample id	25	
	result	error	known	%rec	cpd
blank	0.161	0.566			
lcs	23.5	6.7	25.3	92.9%	
lcsd					
sample	0.25	0.093			
md	0.23	0.196			22.8%
ms	2.45	0.586	2.53	87.0%	
msd					




# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	Th232	units	pCi/g		
project	980755		sample id	42	
	result	error	known	%rec	RPD
blank	0.561	0.256			
lcs	27.7	7.27	25.3	109.5%	
lcsd					
sample	0.49	0.244			
md	0.56	0.242			8.2%
ms	2.61	0.554	2.53	83.6%	
msd					



# Antech Ltd. Chain of Custody Record

Ship To:  
Antech Ltd.  
One Triangle Drive  
Export, PA 15632  
(724) 733-1161  
FAX (724) 327-7793

For Laboratory Use Only  
Laboratory ID: 920753

Project Name: Fanstee - Muskogee Project No.: 378AK Sampler: Colleen Carmody [Signature] by C. Colleen (Signature)

Relinquished By: (Signature and Printed Name) [Signature] Date 8/17/98 Time \_\_\_\_\_ Received By: (Signature and Printed Name) [Signature] Date 8/17/98 Time 1530

Relinquished By: (Signature and Printed Name) \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_ Received By: (Signature and Printed Name) [Signature] Date 8/18/98 Time \_\_\_\_\_

Antech Quote ID No.: \_\_\_\_\_  
Antech Contact Name: \_\_\_\_\_  
Client Purchase Order No.: \_\_\_\_\_  
Method of Shipment: \_\_\_\_\_  
Shipment ID: \_\_\_\_\_

Circle's Bottle's Size	Other (Please Specify)
Chemistry (500 ml, 1000 ml)	
Nitrogen (250 ml, 500 ml)	
Total Metals (250 ml, 500 ml)	
Dissolved Metals (250 ml, 500 ml)	
Cyanide (1000 ml)	
Phenolics (1000 ml)	
TOC (125 ml)	
TOX (250 ml)	
Sulfide (500 ml)	
Radiochemical (1000 ml)	
Oil & Grease (1000 ml)	
TPHC (1000 ml)	
VOA (40 ml)	
Organics (1000 ml, 2.5 liter)	
Bacteriological (125 ml)	
Watershed Jar, Soil (125 ml)	
VOA Septa Jar, Soil (125 ml)	
Thorium - 228	
Thorium - 232	
Uranium - 234	
Uranium - 238	

Please Check when Monitoring Samples are Collected:  
 Residual Chlorine Present  
 Residual Chlorine Not Present

Please Check when VOA Vials are Collected:  
 Free of Bubbles  
 Bubbles Present  
(Specify in Special Instructions/Comments)

No. of Containers	For Lab Use Only Laboratory ID
	920753

Sample ID Number	Date	Time	Sample Description	Grab	Composite
<u>VIIIa-01</u>					
<u>2 thru</u>					
<u>VIII-14</u>					

Special Instructions/Comments: Rush per client 8/19/98

Sample Return/Disposal:  
 Return to Client  
 Disposal by Antech


Results To:  
Client Name: \_\_\_\_\_  
Company: \_\_\_\_\_  
Address: \_\_\_\_\_

For Laboratory Use Only:  
Sample Condition Upon Receipt: CDC

Was Temperature Vial Sent With Cooler? YES \_\_\_\_\_ NO X Cooler Temperature: NO/A

WHITE - Original COC File    YELLOW - Return with Report    PINK - Project File    GOLD - Client Receipt

Invoice To:  
Client Name: \_\_\_\_\_  
Company: \_\_\_\_\_  
Address: \_\_\_\_\_



# Antech Ltd. Chain of Custody Record

Ship To:  
Antech Ltd.  
One Triangle Drive  
Export, PA 15632  
(724) 733-1161  
FAX (724) 327-7793

Page 1 of 2

**For Laboratory Use Only**  
Laboratory Project No.: 980755

Project Name: Fanstel - Muskege Project No.: 3789K-01 Sampler: Colleen Carmody Williams C. Carmody  
(Printed Name) (Signature)

Relinquished By: (Signature and Printed Name) Gerald E Williams Date 8/17/98 Time 15:30  
Received By: (Signature and Printed Name) Robert Skun Date 8/17/98 Time 15:30  
Relinquished By: (Signature and Printed Name) \_\_\_\_\_ Date \_\_\_\_\_ Time \_\_\_\_\_  
Received By: (Signature and Printed Name) Arach Melrose Date 8/17/98 Time \_\_\_\_\_

Antech Quote ID No.: \_\_\_\_\_  
Antech Contact Name: E. Forrai  
Client Purchase Order No.: \_\_\_\_\_  
Method of Shipment: \_\_\_\_\_  
Shipment ID: \_\_\_\_\_

Sample ID Number	Date	Time	Sample Description
1 Vb-01			Soil
2 Vb-02			
3 Vb-03			
4 Vb-04			
5 Vb-05			
6 Vb-06			
7 Va-07			
8 Va-08			
9 Va-09			

Grab	Composite	Circle Bottle Size	Other (Please Specify)
		Chemistry (500 ml, 1000 ml)	
		Nutrient (250 ml, 500 ml)	
		Total Metals (250 ml, 500 ml)	
		Dissolved Metals (250 ml, 500 ml)	
		Cyanide (1000 ml)	
		Phenolics (1000 ml)	
		TOC (125 ml)	
		TOX (250 ml)	
		Sulfide (500 ml)	
		Radiochemical (1000 ml)	
		Oil & Grease (1000 ml)	
		TPHC (1000 ml)	
		VOA (40 ml)	
		Organics (1000 ml, 2.5 liter)	
		Bacteriological (125 ml)	
		Whichever Jar, Soil (125 ml)	
		VOA Septa Jar, Soil (250 ml, 500 ml, 1000 ml)	
		Thorium-230	x
		Uranium-238	x
		Uranium-234	
		Uranium-235	

Please Check when Monitoring Samples are Collected:  
 Residual Chlorine Present  
 Residual Chlorine Not Present

Please Check when VOA Vials are Collected:  
 Free of Bubbles  
 Bubbles Present

(Specify in Special Instructions/Comments)

No. of Containers	For Lab Use Only Laboratory ID
1	980755-1
2	980755-2
3	980755-3
4	980755-4
5	980755-5
6	980755-6
7	980755-7
8	980755-8
9	980755-9

Special Instructions/Comments: RetSH per paul T. 8/19/98

Sample Return/Disposal:  
 Return to Client  
 Disposal by Antech

Results To:  
Client Name: \_\_\_\_\_  
Company: \_\_\_\_\_  
Address: \_\_\_\_\_

**For Laboratory Use Only**  
Sample Condition Upon Receipt: good  
Was Temperature Vial Sent With Cooler?  YES  NO  Coolant temperature: N/A  
WHITE - Original COC File    YELLOW - Return with Report    PURPLE - Project File    GOLD - Client Receipt

Invoice To:  
Client Name: \_\_\_\_\_  
Company: \_\_\_\_\_  
Address: \_\_\_\_\_



# Antech Ltd. Chain of Custody Record

Ship To:  
Antech Ltd.  
One Triangle Drive  
Export, PA 15632  
(724) 733-1161  
FAX (724) 327-7793

Page 2 of 2

*For Laboratory Use Only*  
Laboratory Project No. 980755

Project Name: Fansteel - Muskegon Project No.: 3789K-01 Sampler: Colleen Carmody Stullin C. Carmody  
(Printed Name) (Signature)

Relinquished By: (Signature and Printed Name) Date Time Received By: (Signature and Printed Name) Date Time  
Gerald Stullin Date 5/17/98 Time 15:30  
Relinquished By: (Signature and Printed Name) Date Time Received By: (Signature and Printed Name) Date Time  
April Malvas Angela Melrose Date 3/13/98 Time

Antech Quote ID No.: \_\_\_\_\_  
Antech Contact Name: \_\_\_\_\_  
Client Purchase Order No.: \_\_\_\_\_  
Method of Shipment: \_\_\_\_\_  
Shipment ID: \_\_\_\_\_

Circle Bottle Size	Other (Please Specify)
Chemistry (500 ml, 1000 ml)	Please Check when Monitoring Samples are Collected: <input type="checkbox"/> Residual Chlorine Present <input type="checkbox"/> Residual Chlorine Not Present  Please Check when VOA Vials are Collected: <input type="checkbox"/> Free of Bubbles <input type="checkbox"/> Bubbles Present  (Specify in Special Instructions/Comments)
Nutrient (250 ml, 500 ml)	
Total Metals (250 ml, 500 ml)	
Dissolved Metals (250 ml, 500 ml)	
Cyanide (1000 ml)	
Phenolics (1000 ml)	
TOC (125 ml)	
TOX (250 ml)	
Sulfide (500 ml)	
Radiochemical (1000 ml)	
Oil & Grease (1000 ml)	
TPHC (1000 ml)	
VOA (40 ml)	
Organics (1000 ml, 2.5 liter)	
Bacteriological (125 ml)	
Wickmouth Jar, Seal (250 ml, 500 ml, 1000 ml)	
VOA Septa Jar, Seal (125 ml)	
Thorium-228	
Uranium-232	
Uranium-234	
Uranium-238	

Sample ID Number	Sample Description		Grab	Composite	Analysis Methods															No. of Containers	For Lab Use Only Laboratory ID					
	Date	Time			Description	Chemistry	Nutrient	Total Metals	Dissolved Metals	Cyanide	Phenolics	TOC	TOX	Sulfide	Radiochemical	Oil & Grease	TPHC	VOA	Organics			Bacteriological	Wickmouth Jar	VOA Septa Jar	Thorium-228	Uranium-232
10 Va-10																										980755-10
11 Va-11																										980755-11
12 Va-12																										980755-12
13 Va-13																										980755-13
14 Va-14																										980755-14
15 VIII b01																										980755-15
1 thru																										
29 VIII b-14																										980755-29

Special Instructions/Comments: Rush per #12408/14/98

Sample Return/Disposal:  
 Return to Client  
 Disposal by Antech

Results To:  
 Client Name: \_\_\_\_\_  
 Company: \_\_\_\_\_  
 Address: \_\_\_\_\_

*For Laboratory Use Only*  
 Sample Condition Upon Receipt: good  
 Was Temperature Vial Sent With Cooler? YES  NO  Cooler Temperature: N/A  
 WHITE - Original COC File    YELLOW - Return with Report    PINK - Project file    GOLD - Client Receipt

Invoice To:  
 Client Name: \_\_\_\_\_  
 Company: \_\_\_\_\_  
 Address: \_\_\_\_\_



# OUTREACH TECHNOLOGIES, INC.

311 North Aspen  
Broken Arrow, OK 74012  
Phone: (918) 251-2515  
Fax: (918) 251-0008

CLIENT *Earth Sciences*

BILL TO:

CONTACT

CONTACT

ADDRESS

ADDRESS

CITY STATE ZIP

CITY STATE ZIP

PHONE

PHONE

FAX

FAX

### CHAIN OF CUSTODY RECORD

PROJECT NO. \_\_\_\_\_

PROJECT NAME \_\_\_\_\_

TURNAROUND TIME 2 RUSH

SAMPLER *Allen P. Curran*

(SIGNATURE)

# CONTAINERS

*Thorium-232  
Thorium-232  
Uranium-234  
Uranium-238*

# ANALYSIS REQUEST

LAB SAMPLE #	CLIENT SAMPLE ID	DATE SAMPLED	TIME SAMPLED	MATRIX										COMMENTS
	V9-07	8/21/98	0820	SOIL	1	X	X							<u>RUSH</u>

RELINQUISHED BY: <i>Allen P. Curran</i>	DATE: <u>8/21/98</u>	TIME: <u>0830</u>	RECEIVED BY: <i>[Signature]</i>	RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:
---	----------------------	-------------------	---------------------------------	------------------	-------	-------	--------------

RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:	RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:
------------------	-------	-------	--------------	------------------	-------	-------	--------------

REMARKS:



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

Project Number: 980800  
Organization Name: Earth Sciences  
Date Submitted: 27-Aug-98  
Date Completed: 01-Sep-98  
Reported: 01-Sep-98  
Page: 1

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE	RESULTS	MDA	UNITS	METHOD	TECH	
98080001	VIIIa-12a	SOIL	8/27/98	Th232	0.25 +/- 0.63	0.23	pCi/g	ER200	SE
				Th228	0.29 +/- 0.69	0.25	pCi/g	ER200	SE
				Th230	0.91 +/- 1.22	0.4	pCi/g	ER200	SE
				U-238	0.82 +/- 0.3	0.18	pCi/g	ER290(M)	SE
				U-234	1.06 +/-0.37	0.31	pCi/g	ER290(M)	SE
98080002	VIIIa-07a	SOIL	8/27/98	Th232	0.28 +/- 0.66	0.26	pCi/g	ER200	SE
				Th228	0.33 +/- 0.72	0.28	pCi/g	ER200	SE
				Th230	0.82 +/- 1.13	0.44	pCi/g	ER200	SE
				U-238	0.62 +/- 0.24	0.16	pCi/g	ER290(M)	SE
				U-234	0.90 +/-0.33	0.30	pCi/g	ER290(M)	SE
98080003	VIIIa-06a	SOIL	8/27/98	Th232	0.26 +/- 0.57	0.28	pCi/g	ER200	SE
				Th228	0.68 +/- 0.92	0.45	pCi/g	ER200	SE
				Th230	1.62 +/- 1.41	0.69	pCi/g	ER200	SE
				U-238	0.71 +/- 0.29	0.21	pCi/g	ER290(M)	SE
				U-234	0.96 +/-0.37	0.37	pCi/g	ER290(M)	SE
98080004	VIIIa-03a	SOIL	8/27/98	Th232	0.34 +/- 0.75	0.28	pCi/g	ER200	SE
				Th228	0.34 +/- 0.75	0.28	pCi/g	ER200	SE
				Th230	0.30 +/- 0.69	0.26	pCi/g	ER200	SE
				U-238	3.59 +/- 1.14	0.43	pCi/g	ER290(M)	SE
				U-234	3.10 +/-1.00	0.61	pCi/g	ER290(M)	SE



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

Project Number: 980800  
Organization Name: Earth Sciences  
Date Submitted: 27-Aug-98  
Date Completed: 01-Sep-98  
Reported: 01-Sep-98  
Page: 2

LAB ID      SAMPLE ID      MATRIX      SAMPLE DATE      RESULTS      MDA      UNITS      METHOD      TECH

LABORATORY APPROVALS:

QA/OC OFFICER:

LABORATORY DIRECTOR

## QC REPORT

PARAMETER	BLANK	LCS	LCS	DUP	MS	MSD	DATE	METHOD	ANALY
		%REC	%REC	RPD	RPD	%REC			
TH-228	0+/-0.4	102		NC	99.6		9/1/98	ER200	SE
2	0+/-0.4	108		NC	105		9/1/98	ER200	SE
U-234	0.3+/-0.2	85.2		6.9	86.9		9/1/98	ER290M	SE
U-238	0.4+/-0.3	88.5		14.3	87.9		9/1/98	ER290M	SE

# OUTREACH TECHNOLOGIES, INC.

311 North Aspen  
 Broken Arrow, OK 74012  
 Phone: (918) 251-2515  
 Fax: (918) 251-0008

CLIENT *Earth Sciences*

BILL TO: *Earth Sciences*

CONTACT *Paul Taylor*

CONTACT *G.E. Williams*

ADDRESS *12894 US 285*

ADDRESS *One Triangle Drive*

CITY *Conifer* STATE *CO* ZIP *80433*

CITY *Exton* STATE *PA* ZIP *15637*

PHONE *(302) 838-8143*

PHONE *1-800-78EARTH*

FAX *(303) 838-8143*

FAX *1-724-326-3357*

## CHAIN OF CUSTODY RECORD

PROJECT NO. \_\_\_\_\_  
 PROJECT NAME \_\_\_\_\_  
 TURNAROUND TIME \_\_\_\_\_  
 SAMPLER *Allen P. Carmody*  
 (SIGNATURE)

LAB SAMPLE #	CLIENT SAMPLE ID	DATE SAMPLED	TIME SAMPLED	MATRIX	# CONTAINERS	ANALYSIS REQUEST										COMMENTS				
<i>VII-01</i>	<i>VII-120</i>	<i>8/27/98</i>	<i>12:36</i>	<i>SOIL</i>	<i>1</i>	<i>✓</i>	<i>✓</i>													
<i>VII-02</i>	<i>VII-079</i>	<i>8/27/98</i>	<i>13:02</i>	<i>SOIL</i>	<i>1</i>	<i>✓</i>	<i>✓</i>													<i>Rush</i>
<i>VII-03</i>	<i>VII-060</i>	<i>8/27/98</i>	<i>13:25</i>	<i>SOIL</i>	<i>1</i>	<i>✓</i>	<i>✓</i>													<i>turn around</i>
<i>VII-04</i>	<i>VII-030</i>	<i>8/27/98</i>	<i>14:02</i>	<i>SOIL</i>	<i>1</i>	<i>✓</i>	<i>✓</i>													<i>time</i>

RELINQUISHED BY: *Allen P. Carmody* DATE *8/27/98* TIME *3:15* RECEIVED BY: *[Signature]*

RELINQUISHED BY: \_\_\_\_\_ DATE \_\_\_\_\_ TIME \_\_\_\_\_ RECEIVED BY: \_\_\_\_\_

REMARKS: \_\_\_\_\_ *980800*

**Appendix B**

**Laboratory Test Results  
AAL Stockpile Composite Samples**



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

**Project Number:** 980794  
**Organization Name:** Earth Sciences  
**Date Submitted:** 8/26/98  
**Date Completed:** 8/28/98  
**Reported:** 28-Aug-98  
**Page:** 1

LAB ID	SAMPLE ID	MATRIX	SAMPLE DATE		RESULTS	MDA	UNITS	METHOD	TECH
98079401	082598-001	soil	8/25/98	Th232	2.48 +/- 1.66	0.4	pCi/g	ER200	RE
				Th228	2.30 +/- 1.60	0.4	pCi/g	ER200	RE
				U-238	9.73 +/- 2.88	0.4	pCi/g	ER290	RE
				U-234	8.72 +/- 2.59	0.53	pCi/g	ER290	RE
98079402	082598-002	soil	8/25/98	Th232	2.67 +/- 1.72	0.4	pCi/g	ER200	RE
				Th228	2.34 +/- 1.61	0.4	pCi/g	ER200	RE
				U-238	12.8 +/- 3.97	1.31	pCi/g	ER290	RE
				U-234	15.7 +/- 4.84	2.22	pCi/g	ER290	RE

**LABORATORY APPROVALS:**

**QA/OC OFFICER:**

**LABORATORY DIRECTOR**



# Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	TH232	units	pCi/g		
project	980794		sample id	1	
	result	error	known	%rec	rpd
blank	0		0.4		
lcs	27.4		6.25	25.3	108.3%
sample	0.25		0.600		
md	0.52		0.800		nc
ms	26.90		6.4	25.3	105.3%



# ● Outreach Laboratory

311 North Aspen  
Broken Arrow, Ok 74012  
(918) 251-2515  
FAX (918) 251-0008

## QC REPORT

analyte	TH228	units	pCi/g		
project	980794	sample id	1		
	result	error	known	%rec	RPD
blank	0	0.4			
lcs	25.6	6.1	25.3	101%	
sample	0.30	0.700			
md	0.50	0.800			nc
ms	25.50	6.2	25.3	100%	



# OUTREACH TECHNOLOGIES, INC.

311 North Aspen  
 Broken Arrow, OK 74012  
 Phone: (918) 251-2515  
 Fax: (918) 251-0008

CLIENT Earth Sciences

BILL TO: Earth Sciences

CONTACT Rud Taylor

CONTACT G.E. Williams

ADDRESS 12894 US 285

ADDRESS One Triangle Drive

CITY Carter STATE CO ZIP 80432

CITY STATE ZIP

PHONE (303) 838-8142

PHONE 1-800-78-EARTH X 296

FAX (303) 838-8142

FAX 1-724-325-335

## CHAIN OF CUSTODY RECORD

PROJECT NO. \_\_\_\_\_  
 PROJECT NAME \_\_\_\_\_  
 TURNAROUND TIME \_\_\_\_\_  
 SAMPLER Allen A. Cairney  
 (SIGNATURE)

# CONTAINERS

Thorium-238  
 Thallium-232  
 Uranium-234  
 Uranium-238

ANALYSIS REQUEST

LAB SAMPLE #	CLIENT SAMPLE ID	DATE SAMPLED	TIME SAMPLED	MATRIX														COMMENTS
	082598-01	8/25/98	1230	soil														
	082598-002	8/25/98	1245	soil														

RELINQUISHED BY: <u>Allen A. Cairney</u>	DATE: <u>8/25/98</u>	TIME: <u>1230</u>	RECEIVED BY: <u>[Signature]</u>	RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:
RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:	RELINQUISHED BY:	DATE:	TIME:	RECEIVED BY:

REMARKS: \_\_\_\_\_

98094