Waikato Building Consent Group Sub-Floor / Pre-Floor Inspection

Applicant's	Consent
Name:	No:
Property	Lot
Address:	No:
Restricted Building Work - LBP license check (Check against list of notified LBPs for this project) Not applicable, as the project is not Restricted Building Work	
Name of LBP: (If not on site, ask who the LBP is)	LBP Onsite: Yes No
	License sighted: Yes No
	License No: (if sighted)
	Expiry Date:
ITEMS TO BE CHECKED [Checked against the approved Building Consent (BC) documents]	
Key:	
Approved BC documents and amendments on site	Plumbing
Prior inspection passed or instructions addressed	Plumber's name
Concrete Sand / hard fill compaction (certificate if fill >600mm)	Reg. No.:
DPM Polythene / lapped / taped / no damage	Check number / layout / size on all discharge pipes
Reinforcing mesh / type / size / laps / supplementary	Fall for discharge pipes 1:40 for 65mm, 1:60mm for 100mm pipe
rods Slab thickness / floor thickenings	Depth of drain versus connection or septic tank location
Lift mesh / chairs / saw cuts / free joints	Location of vents / vent size (AS3500 = 50mm, G13 =
Bottom plate connectors	80mm) Location HWC drain, relief pipe
Tanking / drainage for split level	All waste pipe at foundations protrudes sufficiently
Underfloor insulation PS4 (if relevant) Timber	Waste pipes protected where penetrating floor slab
Insulation as per calculations (timber floor)	Water test & visual on AS3500
Piles / bearers, joist sizes, span, spacing, fixings (Gal	One fixture above terminal vent Level inverts at 2 o'clock (60°) or higher for AS3500
/ SS), Timber treatment	Flood relief floor waste (urinals / multi-units)
Solid blocking to joist	S/S straps to support soil & waste pipes
Polythene on ground / Damp coarse – for piles <300mm high	Adequate access provided for cleaning out drains Waste to commercial machine as per installation
Finished floor level – ground level, 450mm crawl	specifications (temp > 65°C)
space	
Subfloor ventilation	Specific Designs: Inspection (PS4)
Layout of subfloor bracing matches foundation plans	Engineer inspection completed PS4: Received Outstanding NA
Comments if required: Photos attached (if relevant) Memo / Instruction No:	
OUTCOME OF DECISIONS [Key: P = Pass, F = Fail, Y = Yes, N = No, I = Not applicable]	
Work complies with the approved BC documents	Further Inspection:
Further inspection required Additional fee	Work complies with the approved BC documents
LBP: Record of Building Work documentation	
received Officer Name:	Officer Name:
Signature : Date:	Signature: Date:
Waikato	
HARLES A LE R CAUNCIL DISTRICT COUNCIL DISTRICT COUNCIL DISTRICT COUNCIL DISTRICT COUNCIL DISTRICT COUNCIL DISTRICT COUNCIL TE kaunihera o Kirkiritoa	
WBCG INS-02 Version 2015-12-10 Page 1 of 1	