



Please complete this application and mail it to the address provided below along with:
A copy of the dated Sales Receipt from the participating contractor who performed the work.

Mail to: Honeywell Smart Grid Solutions • Offer H644913 • P.O. Box 130016 • El Paso, TX 88513-0016
(Please do not send this form with your utility bill payment.)

Customer Information

Name on Dominion Account: _____

Dominion North Carolina Power Account Number: _____

Service Address: _____

City: _____ State: _____ Zip Code: _____

Email Address: _____ (We will confirm receipt of your application via your e-mail address)

Home Phone: (_____) _____ Work Phone: (_____) _____

Choose one: [] Send rebate check to me or [] I authorize direct payment of the rebate in the amount of \$_____ to the contractor specified in this document and recognize that I have received the equivalent value of this amount through services provided.

Does this heat pump use natural gas, propane or oil for heating? [] Yes [] No

What type of residence do you live in? [] Single-Family [] Single-Family attached [] Condominium [] Multi-Family [] Mobile Home

Do you: [] Own [] Lease Do you have authority to approve work on the property? [] Yes [] No

The following two questions are optional:

- 1. Did the rebate incentive offered by Dominion have any influence in your decision to have the work performed? [] Yes [] No
2. Would you like to receive emails with other energy saving tips and program information? [] Yes [] No

Dominion North Carolina Power Terms and Conditions

- 1. Service must be performed after January 1, 2014.
2. Rebate application must be postmarked within 45 days of the service date.
3. Customer premise is eligible for one tune-up per unit during the five-year Program time period.
4. Work must be completed by a participating contractor in Dominion's Contractor Network.
5. This Program is open to Dominion North Carolina Power residential customers living in single-family residences, townhomes, mobile homes, and multi-family (apartments and condos) dwellings with electric heating and cooling with an air source heat pump.
6. It is the responsibility of the customer to assure that all requirements for the rebate are met.
7. Rebate payments are based on the date of service and invoice amount.
8. The dated sales receipt must match the date of service listed on the Heat Pump Tune-Up rebate application form.
9. Program procedures, requirements and rebate levels are subject to change or cancellation without notice and are subject to available Program funds.
10. Dominion North Carolina Power and/or its designees including Program administrators and evaluation contractors reserve the right to review installations to verify completion and measure energy savings to ensure compliance with all Program requirements.
11. Payment will be issued to the account holder and mailing address on record with the utility unless the customer has authorized payment be made to the contractor specified in this document.
12. Please allow up to 90 days from the date all required information is received to process your rebate.
13. Service must be completed in accordance with all laws, codes and other requirements applicable under federal, state and local authority.
14. You are urged to seek appropriate consultation concerning any tax liabilities that could be associated with the receipt of the rebate.
15. Dominion North Carolina Power, its parents, subsidiaries, employees, affiliates and agents assume no responsibility for the performance of the equipment or equipment warranty, the quality of the work, labor and/or materials supplied, and/or the acts or omissions of the participating contractor.
16. The customer hereby agrees to indemnify, defend and hold harmless Dominion North Carolina Power, its parents, subsidiaries, employees, affiliates and agents from any and all liability associated with this project.
17. I understand that I may be contacted by Dominion North Carolina Power via survey or questionnaire to provide feedback on my satisfaction with the Program.
18. I understand that Virginia Electric and Power Company (the "Company") retains all rights to energy and demand reductions that result from measures installed under this Program for a maximum of four years, and that the Company may use such energy and demand reductions to participate in load management programs, demand response programs, or auctions operated by PJM Interconnection, L.L.C. ("PJM"), the regional electric transmission entity of which the Company is a member.

By signing this application I agree to the above terms and conditions. I certify that I am the Dominion North Carolina Power customer and owner or lessee of the residence described above.

Customer Name (please print): _____

Customer Signature

Date





Dominion[®]

Participating contractor should complete this side of application.

The following work items must be completed in order for the system to qualify for a tune-up rebate.

Company: _____

Service Technician: _____ Service Date: _____

Company Street Address: _____

City: _____ State: _____ Zip Code: _____

Company Phone: (_____) _____

Checklist items marked as "NO" have been corrected

Thermostat has been checked for proper operation	<input type="checkbox"/>	Thermostat is operating properly	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Air filter has been inspected	<input type="checkbox"/>	Existing filter is clean or has recently been changed	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Condensate drain has been inspected	<input type="checkbox"/>	Condensate drain shows no sign of leakage	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Plumbing components and traps intact	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Drains free from obstruction	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Drain pan free of biological growth	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Evaporator coil has been inspected	<input type="checkbox"/>	Coil free of contaminants that could restrict air flow	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Evaporator fan and motor has been inspected	<input type="checkbox"/>	Fan or blower has tight connection with blower motor shaft	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Fan can rotate freely	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Blower wheel is free of dust and debris	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Bearings are properly lubricated (if applicable)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
All accessible refrigerant lines have been inspected	<input type="checkbox"/>	Line free of any leaks, kinks, crushed sections or restrictions	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Proper insulation in place	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Condenser coil has been inspected	<input type="checkbox"/>	Condenser coils have been brushed and combed	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Condenser fins have been brushed and combed	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Condenser fan motor has been inspected	<input type="checkbox"/>	Fan blade has a tight connection to the blower motor shaft	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Fan can rotate freely	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Fan is properly lubricated (if applicable)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
Checked system for proper refrigerant charge level	<input type="checkbox"/>	System was properly charged	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/>
		Refrigerant Type: <input type="checkbox"/> R-22	Nameplate charge: _____ lbs. (4 to 20)		
	<input type="checkbox"/> R-410A	Amount of charge added: _____ oz. (Up to 64)			<input type="checkbox"/>
		Amount of charge removed: _____ oz. (Up to 64)			<input type="checkbox"/>
		(Pre) Record refrigerant pressures: _____ High (150 to 450) _____ Low (30 to 150)			<input type="checkbox"/>
		(Post) Record refrigerant pressures: _____ High (150 to 450) _____ Low (30 to 150)			<input type="checkbox"/>
Outside temperature (*F): _____					<input type="checkbox"/>

Rebate Amount: up to \$90.00

Total Rebate: \$ _____ Rebate not to exceed purchase price.

Applicable warranties were provided

Premises were left in "broom clean" condition, free from any debris (paper, wire, sheet material, glass waste material) generated by the contractor's work.

UNIT INFORMATION (condensing coil/outside unit)

Approximate Year of Manufacture: _____ Brand Name: _____ Cooling Capacity per unit (tons): _____
(1.5 to 5)

Condenser Serial Number: _____

Condenser Model Number: _____

System SEER Rating (BTU/wh): _____ HSPF (BTU/wh): _____ RLA (compressor amps): _____ FLA (outdoor fan amps): _____
(Up to 24) (Up to 11) (5 to 30) (1 to 7.5)

***Rebate can not be processed with any missing information or blank fields.**

I certify that a thorough tune-up has been completed, including all of the applicable actions indicated above, and I have increased the system efficiency to the best of my ability, and the system is operational.

Technician Signature

Date

