

### Project Information

Verifier	<input type="checkbox"/> Energy Trust <input type="checkbox"/> Trade Ally*	Verification Date(s) 1 <sup>st</sup> :                      2 <sup>nd</sup> :	Time of Measurement
System Owner	<input type="checkbox"/> Form 223R <input type="checkbox"/> Form 223C	Trade Ally Contractor	
Site Address		City	Zip
Ambient Temperature (°F)	Solar Radiation (W/m <sup>2</sup> )	Water Temperature (°F)	
Notes:			

\*Solar Trade Ally that has qualified for Random Verification status shall complete the 1<sup>st</sup> installation checklist column and sign below.

### Installation Checklist (Requirement numbers refer to sections of the [Solar Water Heating Installation Requirements.](#))

Verification 1 <sup>st</sup> 2 <sup>nd</sup>	2.1	General
<input type="checkbox"/> <input type="checkbox"/>	2.1.1	Backup heater is either: a) electric and served by <input type="checkbox"/> PGE or <input type="checkbox"/> Pacific Power, or b) gas and served by <input type="checkbox"/> NW Natural or <input type="checkbox"/> Cascade Natural Gas ( <i>select one</i> ).
<input type="checkbox"/> <input type="checkbox"/>	2.1.2	Installation is of industry standard and workmanlike quality.
<input type="checkbox"/> <input type="checkbox"/>	2.1.3	Collectors are optimized for performance without sacrificing aesthetics.
<input type="checkbox"/> <input type="checkbox"/>	2.1.4	Installation is consistent with plumbing diagram.
<input type="checkbox"/> <input type="checkbox"/>	2.1.5	Installation is consistent with manufacturers' instructions.
<input type="checkbox"/> <input type="checkbox"/>	2.1.6	Jurisdictional inspection(s) have been passed: Permit # _____ Date _____
	<b>2.2</b>	<b>Materials</b>
<input type="checkbox"/> <input type="checkbox"/>	2.2.1	Materials used outdoors are UV-resistant and listed for outdoor locations.
<input type="checkbox"/> <input type="checkbox"/>	2.2.2	Materials are designed to withstand the temperatures to which they are exposed.
<input type="checkbox"/> <input type="checkbox"/>	2.2.3	Dissimilar metals that have galvanic action are isolated.
<input type="checkbox"/> <input type="checkbox"/>	2.2.4	Stainless steel fasteners are used to secure collectors, high quality fasteners are used throughout.
<input type="checkbox"/> <input type="checkbox"/>	2.2.5	Structural members are made of approved materials.
	<b>2.3</b>	<b>Equipment and Installation</b>
<input type="checkbox"/> <input type="checkbox"/>	2.3.1	All system components are new.
<input type="checkbox"/> <input type="checkbox"/>	2.3.2	System has SRCC OG-300 certification and is on Energy Trust approved system list (residential only).
<input type="checkbox"/> <input type="checkbox"/>	2.3.3	Any building insulation disturbed due to system installation is restored to previous condition.
<input type="checkbox"/> <input type="checkbox"/>	2.3.4	Penetrations to building shell are sealed and fire resistance maintained.
<input type="checkbox"/> <input type="checkbox"/>	2.3.5	Components, including solar storage and backup tanks, are located to allow access and are adequately protected.
<input type="checkbox"/> <input type="checkbox"/>	2.3.6	Storage and backup tanks and related components are located in an enclosed tempered space.
<input type="checkbox"/> <input type="checkbox"/>	2.3.7	If pressure reduction or back flow prevention on potable supply, expansion tank properly sized and installed.
<input type="checkbox"/> <input type="checkbox"/>	2.3.8	If recirculation system exists, return piping is plumbed downstream of solar storage tank.
	<b>2.4</b>	<b>Collector Mounting</b>
<input type="checkbox"/> <input type="checkbox"/>	2.4.1	Roof has 10 or more years useful life remaining or entire collector is flashed into roof (if roof-mounted).
<input type="checkbox"/> <input type="checkbox"/>	2.4.2	Collectors are spaced a minimum of 1.5" off roof, or are properly flashed into roof.
<input type="checkbox"/> <input type="checkbox"/>	2.4.3	All roof penetrations are flashed and sealed appropriately.
<input type="checkbox"/> <input type="checkbox"/>	2.4.4	Mounting equipment is installed according to manufacturer specification.
	<b>2.5</b>	<b>Solar Access</b>
<input type="checkbox"/> <input type="checkbox"/>	2.5.1	Solar resource is documented with an Energy Trust approved tool from location where shading is most significant.

<input type="checkbox"/>	<input type="checkbox"/>	2.5.2	Total Solar Resource Fraction (TSRF) is 75% or greater at all points on the collector(s).
<input type="checkbox"/>	<input type="checkbox"/>	2.5.3	If PV-powered, module is mounted within 6 ft of collector(s) and TSRF is equal or greater to highest collector TSRF.
		<b>2.6</b>	<b>Plumbing</b>
<input type="checkbox"/>	<input type="checkbox"/>	2.6.1	Collector loop piping is copper or stainless steel. Potable water piping is copper, stainless steel, or PEX. Fittings are copper or brass. PEX connections are made with compression fittings.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.2	Potable plumbing in unheated overhead spaces is PEX with no connections
<input type="checkbox"/>	<input type="checkbox"/>	2.6.3	Piping runs are adequately and appropriately supported.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.4	All pipes have minimum 3/4" high temperature rated elastomeric foam or factory-jacketed fibrous glass insulation. R-12 insulation on potable water piping in unheated spaces. <i>Exception: 5/8" minimum for factory-insulated line sets.</i>
<input type="checkbox"/>	<input type="checkbox"/>	2.6.5	Pipe insulation properly sized to fit pipe and continuously closed and sealed using a manufacturer-approved method.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.5	Pipe insulation exposed to outdoors is adequately protected.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.6	Underground piping is fully enclosed with appropriately-waterproofed R-6 insulation designed for underground use.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.7	Underground potable piping is PEX with no buried connections. Underground collector loop piping is Type L copper.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.8	Full port isolation valves are installed enabling bypass of solar storage tank
<input type="checkbox"/>	<input type="checkbox"/>	2.6.9	ASSE 1017 temperature actuated tempering valve installed downstream of backup heater.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.10	Check valves shall be installed (or integrated) on both hot and cold inlets to the tempering valve(s).
<input type="checkbox"/>	<input type="checkbox"/>	2.6.11	If hot water recirculation system, return water piped to both tempering valve inlets and aquastat controller installed.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.12	Temperature & pressure relief valve installed on solar storage tank.
<input type="checkbox"/>	<input type="checkbox"/>	2.6.7	Valves installed for filling, flushing, and draining collector loop and potable water piping.
		<b>2.7</b>	<b>Heat Transfer Fluid</b>
<input type="checkbox"/>	<input type="checkbox"/>	2.7.1	Heat transfer fluid (HTF) is appropriate for the system type and components used.
<input type="checkbox"/>	<input type="checkbox"/>	2.7.2	If used, antifreeze is inhibited propylene glycol (or approved glycerin) solution rated for usage up to 300 °F (149 °C). For system with single-wall heat exchanger, all HTF additives shall be FDA Generally Recognized as Safe.
<input type="checkbox"/>	<input type="checkbox"/>	2.7.3	If any additives are used, fill valve has a warning label: "Non-potable fluid. Do not drink."
		<b>2.8</b>	<b>Backup Heater</b>
<input type="checkbox"/>	<input type="checkbox"/>	2.8.1	If backup heater is new it is sized according to OPSC.
<input type="checkbox"/>	<input type="checkbox"/>	2.8.2	If new backup heater is tankless unit it has thermostatically controlled variable firing rate.
<input type="checkbox"/>	<input type="checkbox"/>	2.8.3	Means to limit supply water temp (if necessary) are installed and meet program requirements.
<input type="checkbox"/>	<input type="checkbox"/>	2.8.4	If backup heater is new or moved and installed over wood framed floor, drip pan installed and piped to drain.
		<b>2.9</b>	<b>Solar Storage Tank</b>
<input type="checkbox"/>	<input type="checkbox"/>	2.9.1	Electric power shall not be connected to a roof-mounted tank or a separate solar storage tank.
<input type="checkbox"/>	<input type="checkbox"/>	2.9.2	If storage tank is installed over wood framed floor, drip pan installed and piped to drain.
<input type="checkbox"/>	<input type="checkbox"/>	2.9.3	If storage tank is installed over concrete floor, R-10 bottom pad is installed.
<input type="checkbox"/>	<input type="checkbox"/>	2.9.4	If tank includes a sacrificial anode rod, means for changing the anode is provided.
		<b>3.1</b>	<b>Passive Systems (if applicable)</b>
<input type="checkbox"/>	<input type="checkbox"/>	3.1.1	If solar tank is roof-mounted, the potable water inlet and outlet piping is type L copper, stainless or brass piped to directly above the roof jack, where the connection to nonmetal piping is made.
<input type="checkbox"/>	<input type="checkbox"/>	3.1.2	Check valve is installed in the cold water supply line before the cold water expansion valve.
<input type="checkbox"/>	<input type="checkbox"/>	3.1.3	Thermometer is installed in piping between solar storage and backup heater near the top of the backup tank.
<input type="checkbox"/>	<input type="checkbox"/>	3.1.4	Temperature and pressure relief valve on solar tank is piped to drain.
<input type="checkbox"/>	<input type="checkbox"/>	3.1.5	If system uses glycol solution in a single wall heat exchanger, potable water supply pressure is 40 psi or greater.
		<b>3.2</b>	<b>All Active Systems (if applicable)</b>
<input type="checkbox"/>	<input type="checkbox"/>	3.2.1	Collector loop plumbing was thoroughly flushed and pressure tested prior to charging with collector fluid.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.2	Fluid flow rate and direction is within manufacturer's specifications.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.3	Circulation pump is installed with shaft oriented horizontally.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.4	System is designed to allow for isolation of the circulation pump.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.5	Controller has correct settings and is mounted in an accessible location near solar tank.

<input type="checkbox"/>	<input type="checkbox"/>	3.2.6	If PV powered system, PV module is connected to the pump with wiring of appropriate gauge and type installed through a dedicated roof jack with exterior conduit.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.7	If PV powered system, a DC rated on/off switch is installed between the PV module and the circulating pump.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.8	If PV powered system, a high temperature limit shutoff function is installed and wired through the circulation pump.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.9	Sensors are securely installed according to manufacturer's instructions.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.10	Sensor wiring has UV-rated exterior jacketing; is continuously attached and protected from abrasion, contact with 110V/220V lines/conduit, weather, and high temperature; and has solid connections.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.11	Fill and drain valves have brass leak-proof caps.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.12	Flow meter is installed in a visible location on supply line to collector(s).
<input type="checkbox"/>	<input type="checkbox"/>	3.2.13	For systems with an external heat exchanger, a means of flow detection is installed in the potable water loop.
<input type="checkbox"/>	<input type="checkbox"/>	3.2.14	Thermometer is installed at hot water outlet port on solar storage tank.
		<b>3.3</b>	<b>Active Antifreeze Systems</b>
<input type="checkbox"/>	<input type="checkbox"/>	3.3.1	Pressure gauge is installed in collector loop and indicates acceptable operating pressure.
<input type="checkbox"/>	<input type="checkbox"/>	3.3.2	Pressure relief valve is correctly installed on collector loop return piping.
<input type="checkbox"/>	<input type="checkbox"/>	3.3.3	Check valve is installed on collector return line near heat exchanger inlet.
<input type="checkbox"/>	<input type="checkbox"/>	3.3.4	Expansion tank is correctly sized and installed.
<input type="checkbox"/>	<input type="checkbox"/>	3.3.5	Approved air removal method is installed.
		<b>3.4</b>	<b>Active Antifreeze Systems with Single Wall Heat Exchangers</b>
<input type="checkbox"/>	<input type="checkbox"/>	3.4.1	Potable water supply pressure is greater than 40psi.
<input type="checkbox"/>	<input type="checkbox"/>	3.4.2	Vertical distance in the collector loop is less than 35 feet.
<input type="checkbox"/>	<input type="checkbox"/>	3.4.3	The collector loop cold-charge pressure is appropriate for the height of the collector loop.
		<b>3.5</b>	<b>Drainback Systems</b>
<input type="checkbox"/>	<input type="checkbox"/>	3.5.1	Collectors and collector piping are correctly installed and pitched to drain.
<input type="checkbox"/>	<input type="checkbox"/>	3.5.3	A max 150 psi pressure relief valve is installed on drainback tank.
<input type="checkbox"/>	<input type="checkbox"/>	3.5.4	Drainback tank has R-4 minimum insulation.
<input type="checkbox"/>	<input type="checkbox"/>	3.5.5	Pump is sized according to manufacturer's guidelines.
		<b>4.1</b>	<b>System Labeling</b>
<input type="checkbox"/>	<input type="checkbox"/>	4.1.1	All required system components are labeled per program specifications.
<input type="checkbox"/>	<input type="checkbox"/>	4.1.3	System has all required warning labels.
		<b>4.2</b>	<b>Monitoring and Maintenance Instructions</b>
<input type="checkbox"/>	<input type="checkbox"/>	4.2.1	Monitoring & Maintenance Instructions sheet is mounted near/on system in clear plastic sleeve and includes: <input type="checkbox"/> System monitoring instructions. <input type="checkbox"/> Recommended maintenance. <input type="checkbox"/> Emergency and maintenance contact info.
		<b>4.3</b>	<b>Customer Manual</b>
<input type="checkbox"/>	<input type="checkbox"/>	4.3.1	Customer Manual is provided and includes: <input type="checkbox"/> O & M Instructions, <input type="checkbox"/> As-built Diagram, <input type="checkbox"/> Valve Chart (if used), <input type="checkbox"/> Contractor Warranty, <input type="checkbox"/> Material Safety Data Sheets, <input type="checkbox"/> Required Data Sheets <input type="checkbox"/> Manufacturer's OG-300 Manual.

**Trade Ally Self-Verification Signature** (For Solar Trade Allies on Random Verification status. See [Program Guide](#))

I certify that the system listed on this **Form 233—Solar Water Heating Installation Checklist** was installed as indicated on the Incentive Application and that the system complies with the requirements listed in the [Solar Water Heating Installation Requirements](#). Should a subsequent random verification of the system identify a Program violation, I understand that I will be required to remedy the violation within thirty (30) days of the random verification report. If I do not cure the violation, I will be required to refund to Energy Trust an amount equal to the incentive funds paid by Energy Trust for this system.

Trade Ally Name	Trade Ally Representative Signature	Date
-----------------	-------------------------------------	------