State of Wisconsin Department of Natural Resources dnr.wi.gov

CONSTRUCTION SITE INSPECTION REPORT

Form 3400-187 (rev. 9/04)

Page 1 of 2

Notice: Use of this specific form is voluntary, but the information contained on this form must be collected and kept by the permittee under s. NR 216.48(4), Wis. Adm. Code, for a construction site covered under the General WPDES Construction Site Storm Water Discharge Permit, Permit No. WI-0067831-2. This form is provided for the convenience of the permittee to meet the requirements of s. NR 216.48(4), Wis. Adm. Code. Multiple copies of this form may be made to compile the inspection report.

Inspections of implemented erosion and sediment control best management practices must be performed weekly and within 24 hours after a precipitation event 0.5 inches or greater which results in runoff.

Weekly written reports of all inspections conducted by or for the permittee must be maintained throughout the period of general permit coverage.

The information maintained in accordance with s. NR 216.48 (4) must be submitted to the Department upon request.

Name of Permittee:							
Construction Site Nan	ne (Project):				Construction Site ID No.:		
Location:					County:		
Contractor:					Field Office Phone:		
Note: Weekly inspection reports, along with erosion control and stormwater management plans, are required to be maintained on site and made available upon request.							
Date of inspection (mm/dd/yy):					□ Weekly □ Precipitation Event		
Time of inspection: Start: a.m./p.m.			a.m./p.m.	Name(s) of individu	al(s) performing inspection:		
	End:		a.m./p.m.				
Weather:			■*				
Description of present phase of construction:							
Modifications Requir	red Yes	No	Not Applicable	and sediment control	nendations about the overall effectiveness of the erosion measures. checked "Yes", complete the follow-up information on		
Ditch Checks							
Erosion Control Plan							
Erosion Mat							
Grading Practices							
Inlet Protection							
Mulch							
Offsite Sediment							
Permanent Seeding							
Schedule / Phasing							
Silt Fence							
Silt Screen							
Sod							
Stabilized Outlet							
Temp. Diversion Chann							
Temp. Settling Basin							
Temporary Seeding							
Tracking Pads							
Turbidity Barrier							
Other (specify)	П						

CONSTRUCTION SITE INSPECTION REPORT Form 3400-187 (rev. 9/04) Page 2 of 2

Name of Permittee:							
Construction Site Name (Project):	Construction Site ID No.:					
Use the space below for detailed follow-up action items.							
Exact place of erosion/sediment control inspected	Type of erosion/sediment control and its observed condition	Description of any necessary maintenance or repair to erosion/sediment control, including anticipated date of completion					