

PLYMOUTH COMMUNITY SCHOOL CORPORATION

GYMNASIUM EQUIPMENT SAFETY CHECKLIST

Equipment/Components	Check for These Problems and Needs	YES	NO
Backboards- Bottom Edge and Corners	1. Padded Backboards	<input type="checkbox"/>	<input type="checkbox"/>
Backboards – Ceiling Suspension	1. Cable Stress.	<input type="checkbox"/>	<input type="checkbox"/>
	2. Metal Stress or ceiling attachment. Check for Broken Bolts.	<input type="checkbox"/>	<input type="checkbox"/>
	3. Motor in good repair	<input type="checkbox"/>	<input type="checkbox"/>
	4. Backstops will not fall, check for Auto-Loc safety straps.	<input type="checkbox"/>	<input type="checkbox"/>
	5. Check hinges. Safety straps in case of failure?	<input type="checkbox"/>	<input type="checkbox"/>
	6. Check the passes pipe caps at the bottom of ceiling suspended backstops.	<input type="checkbox"/>	<input type="checkbox"/>
Rims	1. Breakaway or reflex rims.	<input type="checkbox"/>	<input type="checkbox"/>
	2. Posted or published rules prohibiting hanging on rims.	<input type="checkbox"/>	<input type="checkbox"/>
Wall Suspended Units	1. Auto locs.	<input type="checkbox"/>	<input type="checkbox"/>
	2. Turnbuckles tight.	<input type="checkbox"/>	<input type="checkbox"/>
	3. Bracing rigid.	<input type="checkbox"/>	<input type="checkbox"/>
	4. Wall backs secured.	<input type="checkbox"/>	<input type="checkbox"/>
	5. Wall padding in good condition and secure in all impact areas.	<input type="checkbox"/>	<input type="checkbox"/>
	6. Winches are chain winches cable winches.	<input type="checkbox"/>	<input type="checkbox"/>
	7. All hardware tight, undamaged.	<input type="checkbox"/>	<input type="checkbox"/>
Flooring	1. Free of cracks, holes, worn areas.	<input type="checkbox"/>	<input type="checkbox"/>
	2. No loose nails or screws.	<input type="checkbox"/>	<input type="checkbox"/>
	3. Clean and polished.	<input type="checkbox"/>	<input type="checkbox"/>
Lighting/Signs/Alarms	1. Fixtures secure and undamaged.	<input type="checkbox"/>	<input type="checkbox"/>
	2. Safety and directional signs are in place and legible	<input type="checkbox"/>	<input type="checkbox"/>
	3. Alarms operating to standards.	<input type="checkbox"/>	<input type="checkbox"/>