



Lackawanna Heritage Valley Authority  
538 Spruce Street, Suite 516, Scranton, PA 18503  
Phone: (570) 963-6730 \* Fax: (570) 963-6732

## BID FORMS

### Trail Improvements for the Lackawanna Heritage Valley Authority

Page 1 of 4

#### COVER SHEET

Company Name: \_\_\_\_\_

Address: \_\_\_\_\_

Contact Person: \_\_\_\_\_ Phone: \_\_\_\_\_

Email: \_\_\_\_\_ Fax: \_\_\_\_\_

Brief Description of Company: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

#### BID SUMMARY

Base Bid TOTAL ..... \$ \_\_\_\_\_

ADD-ALTERNATE #1 ..... \$ \_\_\_\_\_

ADD-ALTERNATE #2 ..... \$ \_\_\_\_\_

Company \_\_\_\_\_

**Sample Project Example #1** (Attach copies of project photos)

Project Title: \_\_\_\_\_

Project Description: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Project Location: \_\_\_\_\_ Date Completed: \_\_\_\_\_

Reference Name: \_\_\_\_\_ Phone: \_\_\_\_\_

**Sample Project Example #2** (Attach copies of project photos)

Project Title: \_\_\_\_\_

Project Description: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Project Location: \_\_\_\_\_ Date Completed: \_\_\_\_\_

Reference Name: \_\_\_\_\_ Phone: \_\_\_\_\_

**Sample Project Example #3** (Attach copies of project photos)

Project Title: \_\_\_\_\_

Project Description: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Project Location: \_\_\_\_\_ Date Completed: \_\_\_\_\_

Reference Name: \_\_\_\_\_ Phone: \_\_\_\_\_

Company \_\_\_\_\_

## BASE BID:

**Pet Stations** ..... 18 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Install 18 pet stations with concrete embedded posts.

**Fence Posts**..... 17 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Purchase and replace 17 fence posts with 6" x 6" pressure treated posts set in packed dirt.

**Fence Rails** ..... 38 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Replace 38 broken or missing 2" x 6" pressure treated fence rails, attached with 2 lag bolts per end of rail.

**Gate Locks** ..... 10 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Fabricate and install ten (10) double lockable latches.

**Gates Posts** ..... 10 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Install ten (10) gate posts with latches, in order to lock gates in the open position.

**Gate hinges** ..... 10 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_

Fabricate and install ten (10) new heavy duty hinges with larger diameter pivot pin and channel-shaped vertical post bracket. Bolts to extend through posts, weld all nuts to bolts. Powdercoat hinges, touch-up paint after installation.

**Gates**..... \$ \_\_\_\_\_

Laurel Street, Archbald: Fabricate and install new 16' steel gate. Weld all nuts to bolts. Powdercoat gate, touch-up paint after installation.

7<sup>th</sup> Avenue, Scranton: Re-install gate. Weld all nuts to bolts. Touch-up paint after installation.

Bridge Street, Blakely: Re-install gate. Weld all nuts to bolts. Touch-up paint after installation.

**Boulders** ..... \$ \_\_\_\_\_

Purchase and install large boulders along 3 locations where unauthorized motorized vehicles are accessing the trails. Pedestrian access shall remain.

**BASE BID TOTAL** ..... \$ \_\_\_\_\_

Company\_\_\_\_\_

**ADD-ALTERNATE #1:**

**Trash / Recycling Receptacles..... 15 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_**

Install 15 trash / recycling receptacles affixed to concrete embedded bases.

**ADD-ALTERNATE #2:**

**Fence Posts..... 17 @ \$ \_\_\_\_\_ = \$ \_\_\_\_\_**

Purchase and replace 17 fence posts with 6” x 6” pressure treated posts set in concrete.

**Billable rate(s) for additional work ..... \$ \_\_\_\_\_**

~ end ~