

# Attachment I Change Order

No. 1

Date of Issuance: \_\_\_\_\_ Effective Date: \_\_\_\_\_

Project: C7PW16 (C6DS02)	Owner: City of Stillwater	Owner's Contract No.: Bid #023-05/06
Contract: Sidewalk Maintenance, Schedule 2		Date of Contract: June 30, 2006
Contractor: North Central Construction Inc.		Engineer's Project No.: C6DS02

**The Contract Documents are modified as follows upon execution of this Change Order:**

**Description:** This change is for construction of a 3-foot tall cast-in-place concrete retaining wall with a fractured granite face in lieu of the proposed segmental block retaining wall adjacent to the Fairlawn Cemetery property, 1123 E. 6<sup>th</sup> Avenue.

**Attachments:** (List documents supporting change): Attached is estimated quantities and bid estimate from North Central Construction for the work to be performed.

<b>CHANGE IN CONTRACT PRICE:</b>	<b>CHANGE IN CONTRACT TIMES:</b>
Original Contract Price:  <u>\$360,180.40</u>	Original Contract Times: <input type="checkbox"/> Working days <input checked="" type="checkbox"/> Calendar days Substantial completion (days or date): <u>75 days</u> Ready for final payment (days or date): <u>105 days</u>
[Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____:  <u>\$0.00</u>	[Increase] [Decrease] from previously approved Change Orders No. _____ to No. _____: Substantial completion (days): _____ Ready for final payment (days): _____
Contract Price prior to this Change Order:  <u>\$360,180.40</u>	Contract Times prior to this Change Order: Substantial completion (days or date): <u>75 days (03/20/07)</u> Ready for final payment (days or date): <u>105 days (04/19/07)</u>
[Increase] [Decrease] of this Change Order:  <u>\$ 40,350.00 (Increase)</u>	[Increase] [Decrease] of this Change Order: Substantial completion (days or date): <u>30 Day Increase (01/26/07)</u> Ready for final payment (days or date): <u>30 Day Increase (02/25/07)</u>
Contract Price incorporating this Change Order:  <u>\$ 400,530.40</u>	Contract Times with all approved Change Orders: Substantial completion (days or date): <u>105 days (04/19/07)</u> Ready for final payment (days or date): <u>135 days (05/19/07)</u>

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By: _____ City Engineer (Authorized Signature)	By: _____ City Manager (Authorized Signature)	By: _____ Contractor (Authorized Signature)
Date: _____	Date: _____	Date: _____